

1
2
3
4
5
6
7

**RENEWAL APPLICATION
APPENDIX I2B**

SHAFT SEALING CONSTRUCTION PROCEDURES

**SHAFT SEALING SYSTEM
COMPLIANCE SUBMITTAL DESIGN REPORT**

1

(This page intentionally blank)

**RENEWAL APPLICATION
APPENDIX I2B**

SHAFT SEALING CONSTRUCTION PROCEDURES

**SHAFT SEALING SYSTEM
COMPLIANCE SUBMITTAL DESIGN REPORT**

TABLE OF CONTENTS

1
2
3
4
5
6
7
8
9

10 List of Tables I2B-iv
11 List of Figures I2B-iv
12 I2B1 Introduction..... I2B-1
13 I2B2 Project Mobilization..... I2B-2
14 I2B2.1 Subsurface..... I2B-2
15 I2B2.2 Surface I2B-2
16 I2B2.3 Installation of Utilities I2B-3
17 I2B3 Multi-Deck Stage I2B-4
18 I2B4 Placement of Sealing Materials I2B-6
19 I2B4.1 Concrete I2B-6
20 I2B4.1.1 Shaft Station Monolith..... I2B-7
21 I2B4.1.2 Concrete-Asphalt Waterstops I2B-7
22 I2B4.1.3 Concrete Plugs I2B-8
23 I2B4.2 Clay I2B-8
24 I2B4.2.1 Salado and Rustler Compacted Clay Column..... I2B-8
25 I2B4.3 Asphalt I2B-9
26 I2B4.3.1 Concrete-Asphalt Waterstops I2B-9
27 I2B4.3.2 Asphaltic Mastic Mix Column..... I2B-11
28 I2B4.4 Compacted Salt Column I2B-12
29 I2B4.5 Grout I2B-14
30 I2B4.6 Compacted Earthen Fill I2B-15
31 I2B4.6.1 Lower Section I2B-16
32 I2B4.6.2 Upper Section..... I2B-16
33 I2B4.7 Schedule..... I2B-16
34 I2B5 List of References I2B-17
35

List of Tables

<u>Table</u>	<u>Title</u>
<u>I2B-1</u>	<u>Sealing Schedule—All Shafts</u>
<u>I2B-2</u>	<u>Sealing Schedule—Air Intake Shaft</u>
<u>I2B-3</u>	<u>Sealing Schedule—Salt Handling Shaft</u>
<u>I2B-4</u>	<u>Sealing Schedule—Exhaust Shaft</u>
<u>I2B-5</u>	<u>Sealing Schedule—Waste Shaft</u>

List of Figures

Figure	Title
I2B-1	Multi-deck Stage Illustrating Dynamic Compaction
I2B-2	Multi-deck Stage Illustrating Excavation for Asphalt Waterstop
I2B-3	Typical Fibercrete at Top of Asphalt
I2B-4	Drop Pattern for 6-m-diameter Shaft Using a 1.2-m-diameter Tamper
I2B-5	Plan and Section Views of Downward Spin Pattern of Grout Holes
I2B-6	Plan and Section Views of Upward Spin Pattern of Grout Holes

1

2 I2B1 Introduction

3 This renewal application appendix describes construction specifications for placement of shaft
4 seal materials. Flexibility is incorporated in construction specifications to facilitate placement of
5 several different material types. Engineering materials used to seal the full length of the shaft
6 include earthen fill, compacted clay, tamped crushed salt, asphalt, concrete, and a combination of
7 concrete and asphalt in concrete-asphalt waterstops. Renewal Application Appendix I2D
8 (Supplemental Information) provides details of the materials. A full-length shaft seal of this type
9 has never before been constructed; however, application of available technology and equipment,
10 standard construction practices, and common materials provides confidence that the system can
11 be placed to satisfy the design requirements.

12 A primary feature of the construction specification is development of a work platform from
13 which seal materials are placed. Although the proposed multi-deck stage (galloway) proposed
14 here is engineered specifically for shaft sealing operations, it is similar to stages used for
15 construction of shafts. Inherently flexible, the multi-deck stage facilitates several construction
16 methods required for the various materials specified for the shaft seal system. It provides an
17 assembly of a slickline and header for transport of flowable materials from the surface to the
18 placement horizon. A crane device is attached to the base of the stage to facilitate compaction,
19 and an avenue through the stage provides a means to transport bulk material. It is understood
20 that procedures specified here may change during the tens of years preceding construction as a
21 result of equipment development, additional testing, or design changes. Further, it is
22 acknowledged that the construction methods specified are not the only methods that could place
23 the seal materials successfully.

24 A few assumptions are made for purposes of evaluating construction activities. These
25 assumptions are not binding, but are included to assist discussion of general operational
26 scenarios. For example, four multi-deck stages are specified, one for each shaft. This
27 specification is based on shaft-sinking experience, which indicates that because of the wear
28 encountered, it is advisable to replace rather than rebuild stages. However, much of the
29 equipment on the multi-deck stage is reused. For scheduling purposes, it is assumed that sealing
30 operations are conducted in two of the four shafts simultaneously. The Air Intake and Exhaust
31 Shafts are sealed first, and the Waste and Salt Handling Shafts are sealed last. With this
32 approach, shaft sealing will require about six and a half years, excluding related work undertaken
33 by the Waste Isolation Pilot Plant (WIPP) Operating Contractor. Sealing the shafts sequentially
34 would require approximately eleven and a half years. To facilitate discussion of scheduling and
35 responsibilities, it is assumed that sealing operations will be conducted by a contractor other than
36 the WIPP Operating Contractor.

37 Years from now, when actual construction begins, it is probable that alternatives may be favored.
38 Therefore, construction procedures note alternative methods in recognition that changes are
39 likely and that the construction strategy is sufficiently robust to accommodate alternatives. This
40 Renewal Application Appendix contains both general and very specific information. It begins
41 with a discussion of general mobilization in Section 2. Details of the multi-deck construction

1 stage are provided in Section 3. Section 4 contains descriptions of the construction activities.
2 Information presented here is supplemented by several engineering drawings and sketches
3 contained in Appendix ~~E~~-I2E of the Renewal Application. The topical information and the level
4 of provided detail substantiate the theory that reliable shaft seal construction is possible using
5 available technology and materials.

6 I2B2 Project Mobilization

7 The duty descriptions that follow are for discussion purposes. The discussions do not
8 presuppose contractual arrangements, but simply identify tasks necessary for shaft seal
9 construction.

10 I2B2.1 Subsurface

11 Prior to initiation of sealing activities, the WIPP Operating Contractor will remove installations
12 and equipment on the repository level. A determination of items removed will be made before
13 construction begins. Such removal would include, but is not limited to, gates and fences at the
14 shaft; equipment such as winches, ventilation fans, pipelines; and communication and power
15 cables. Additionally, the following items will be removed from the shafts:

- 16 • cables, counterweights, and sheaves;
- 17 • existing waterlines; and
- 18 • electrical cables not required for sealing operations.

19 The following equipment will be stored near the shaft on the repository level by the Sealing
20 Contractor prior to initiation of sealing activities:
21 a concrete header, hopper, and pump;

- 22 • a concrete pump line to distribute concrete; and
- 23 • an auxiliary mine fan and sufficient flexible ventilation tubing to reach work areas
24 required for installation of the shaft station concrete monolith.

25 The subsurface will be prepared adequately for placement of the shaft station monolith.
26 Determination of other preparatory requirements may be necessary at the time of construction.

27 I2B2.2 Surface

28 The Operating Contractor will remove surface facilities such as headframes, hoists, and buildings
29 to provide clear space for the Sealing Contractor. Utilities required for sealing activities (e.g., air
30 compressors, water, electrical power and communication lines) will be preserved. The Sealing
31 Contractor will establish a site office and facilities required to support the construction crews,
32 including a change house, lamp room, warehouse, maintenance shop, and security provisions.
33 Locations will be selected and foundations constructed for headframes, multi-deck stage
34 winches, man/equipment hoist, and exhaust fan. A drawing in Renewal Application Appendix ~~E~~

1 **I2E** (Sketch E-4) depicts a typical headframe and associated surface facilities. The hoist and
2 winches will be enclosed in suitable buildings; utilities and ventilation ducting will be extended
3 to the shaft collar. The large ventilation fan located near the collar is designed to exhaust air
4 through the rigid ventilation duct, resulting in the movement of fresh air down the shaft. Air
5 flow will be sufficient to support eight workers to the depth of the repository level. The
6 following facilities will be procured and positioned near the shaft collar:

- 7 • a concrete batch plant capable of weighing, batching, and mixing the concrete to design
8 specifications;
- 9 • a crushing and screening plant to process WIPP salt and local soil;
- 10 • an insulated and heated pug mill, asphalt pump, asphalt storage tank, and other auxiliary
11 equipment; and
- 12 • pads, silos, and structures to protect sealing materials from the weather.

13 The Sealing Contractor will construct a temporary structural steel bulkhead over the shaft at the
14 surface. The bulkhead will be sufficiently strong to support the weight of the multi-deck stage,
15 which will be constructed on it. When the multi-deck stage is completed, the headframe will be
16 erected. The headframe (depicted in Renewal Application Appendix E **I2E**, Sketch E-3) will be
17 built around the multi-deck stage, and a mobile crane will be required during fabrication. When
18 the headframe is completed, cables for hoisting and lowering the multi-deck stage will be
19 installed. Cables will run from the three winches, over the sheaves in the headframe, down and
20 under the sheaves on the multi-deck stage, and up to anchors in the headframe. The headframe
21 will be sufficiently high to permit the multi-deck stage to be hoisted until the lowest component
22 is 3.05 m (10 ft) above surface. This will facilitate slinging equipment below the multi-deck
23 stage and lowering it to the work surface, as well as activities required at the collar during
24 asphalt emplacement.

25 The multi-deck stage will be lowered to clear the collar, allowing the installation of compressed-
26 air-activated steel shaft collar doors, which will serve as a safety device, permitting safe access
27 to the man cage and bucket, while preventing objects from falling down the shaft. Following
28 installation of these doors, workers will utilize the multi-deck stage to traverse the shaft from the
29 collar to the repository horizon, inspecting it for safety hazards and making any necessary
30 repairs. After this inspection, the multi-deck stage will return to the surface.

31 I2B2.3 Installation of Utilities

32 In preparation for placement of shaft seal materials, requisite utilities will be outfitted for
33 operations. The multi-deck stage will descend from the collar to the repository horizon. As
34 added assurance against unwanted water, a gathering system similar to the one currently in place
35 at the bottom of the concrete liner will be installed and moved upward as seal emplacement
36 proceeds. Water collected will be hoisted to the surface for disposal. Additionally, any
37 significant inflow will be located and minimized by grouting. After installation of the water

1 gathering system, the following utilities will be installed from surface to the repository horizon
2 by securely fastening them to the shaft wall:

- 3 • 5.1-cm steel waterline with automatic shut-off valves every 60 m;
- 4 • 10.2-cm steel compressed-air line;
- 5 • power, signal, and communications cables;
- 6 • 15.2 cm steel slickline and header; and
- 7 • a rigid, cylindrical, ventilation duct, which would range from 107 cm in diameter in the
8 three largest shafts to 91 cm in diameter in the Salt Handling Shaft.

9 I2B3 Multi-Deck Stage

10 The multi-deck stage (galloway) provides a work platform from which all sealing operations
11 except placement of asphalt are conducted. The concept of using a multi-deck stage is derived
12 from similar equipment commonly employed during shaft sinking operations. Plan and section
13 views of conceptual multi-deck stages are shown in Renewal Application Appendix E I2E,
14 Sketches E-1 and E-2. The construction decks specified here are modified from typical shaft
15 sinking configurations in two important ways to facilitate construction. Conceptual illustrations
16 of these two modifications are displayed in Figures I2B-1 and I2B-2. Figure I2B-1 illustrates the
17 multi-deck performing dynamic compaction of salt. Figure I2B-2 illustrates the multi-deck stage
18 configured for excavation of the kerf required for the asphalt waterstop in Salado salt.

19 A device called a polar crane mounted below the lower deck can be configured for either
20 dynamic compaction or salt excavation. The crane can rotate 360° horizontally by actuating its
21 geared track drive. Its maximum rotational speed will be approximately two revolutions per
22 minute. The crane can be controlled manually or by computer (computerized control will swiftly
23 position the tamper in the numerous drop positions required for dynamic compaction). When
24 excavation for the concrete-asphalt waterstops is required, the tamper, electromagnet, and cable
25 used for dynamic compaction will be removed, and a custom salt undercutter will be mounted on
26 the polar crane trolley. Geared drives on the crane, trolley, and undercutter will supply the force
27 required for excavation. In addition to the special features noted above and shown in Figures
28 I2B-1 and I2B-2, the multi-deck stage has the following equipment and capabilities:

- 29 • Maximum hoisting/lowering speed is approximately 4.6 m (15 ft) per minute.
- 30 • A cable, electromagnet, and tamper will be attached to the polar crane during dynamic
31 compaction. The cylindrical tamper consists of A-36 carbon steel plates bolted together
32 with high-tensile-strength steel bolts. It is hoisted and dropped by the polar crane using
33 the electromagnet. The tamper will be mechanically secured to the polar crane before
34 personnel are allowed under it.

- 1 • Range-finding lasers will facilitate the accurate positioning of the multi-deck stage above
2 the work surface and allow the operator to determine when the surface is sufficiently
3 level. The distance indicated by each laser will be displayed on a monitor at the crane
4 control station.
- 5 • Flood lights and remotely controlled closed-circuit television equipment will enable the
6 crane operator to view operations below the multi-deck stage on a monitor.
- 7 • Fold-out floor extensions that accommodate the variance in shaft diameter between the
8 unlined and lined portions of the shaft will be provided for safety.
- 9 • A cutout in each deck, combined with a removable section of the polar crane track, will
10 permit stage movement without removal of the rigid ventilation duct (which is fastened to
11 the shaft wall).

12 The multi-deck stage is equipped with many of the features found on conventional shaft sinking
13 stages, such as:

- 14 • three independent hoisting/lowering cables,
- 15 • man and material conveyances capable of passing through the multi-deck stage and
16 accessing the working surface below,
- 17 • a jib crane that can be used to service the working surface below,
- 18 • removable safety screens and railings, and
- 19 • centering devices.

20 Three sets of double locking devices are provided to secure the multi-deck stage to the shaft
21 wall. A suitable factor of safety for these locking devices is judged to be 4. The area of the grips
22 securing the deck is calculated from static principles:

$$23 \qquad \qquad \qquad FS = \mu(Co)(A) / W \qquad \qquad \qquad (B-1)$$

24 where:

- 25 FS = factor of safety
- 26 μ = steel/salt friction coefficient = 0.15 (see Table 20.1 in McClintock and Aragon, 1966;
27 and Van Sambeek, 1988)
- 28 Co = compressive strength of WIPP salt, which varies from 172 kg/cm² to 262 kg/cm² (Van
29 Sambeek, 1988)
- 30 W = total vertical weight
- 31 A = total gripper pad surface area.

1 Manipulating the equation to solve for required area, applying a factor of safety of 4, selecting
2 the heaviest work stage (753,832 kg) and the minimum compressive strength value for salt
3 (assuming that the locking pressure equals the minimum compressive strength of salt), the
4 following gripper surface area (A) is:

5
$$A = 4(753,832 \text{ kg})/0.15(172 \text{ kg/cm}^2) = 11,416.5 \text{ cm}^2$$
, and each of the six gripper pads
6 would be 1902.8 cm^2 .

7 As designed, each gripper pad area is 2167.2 cm^2 , resulting in a factor of safety (**FS**) of 4.56.
8 Additionally, although tension in the hoisting cables is relaxed while the multi-deck stage is in
9 the locked configuration, the cables are still available to hold the work-deck, should the locking
10 devices fail.

11 I2B4 Placement of Sealing Materials

12 Construction activities include placement of materials in three basic ways: (1) by slickline (e.g.,
13 concrete and asphalt), (2) by compaction (e.g., salt and earthen fill), and (3) by physical
14 placement (e.g., clay blocks). Materials will be placed at various elevations using identical
15 procedures. Because placement procedures generally are identical regardless of elevation, they
16 will be described only once. Where differences occur, they will be identified and described. In
17 general, placement of shaft seal elements is described from bottom to top.

18 I2B4.1 Concrete

19 Concrete is used as a seal material for several different components, such as the existing sumps
20 in the Salt Handling Shaft and the Waste Shaft, the shaft station monoliths, concrete plugs, and
21 concrete-asphalt waterstops. Existing sumps are shown in Renewal Application Appendix E
22 I2E, Drawings SNL-007, Sheets 6 and 21. Shaft station monoliths are shown in Drawings SNL-
23 007, Sheets 6, 11, 16, and 21. Concrete plugs are depicted on Drawings SNL-007, Sheets 4, 5, 9,
24 10, 14, 15, 19, and 20. Lower, middle, and upper concrete-asphalt waterstops are shown in
25 Drawing SNL-007, Sheet 22. Construction material for all concrete members will be Salado
26 Mass Concrete (**SMC**).

27 As specified, all SMC will be mixed on surface to produce a product possessing the
28 characteristics defined in Renewal Application Appendix A-I2A. Concrete will be transferred to
29 its placement location within the shaft via slickline and header. The slickline (shown in Figure
30 I2B-1) is a steel pipe fastened to the shaft wall. Vertical drops as great as 656 m to the
31 repository horizon are required. Such concrete transport and construction are common in mining
32 applications. For example, a large copper mine in Arizona is placing concrete at a depth of
33 797 m using this procedure. A header attached to the bottom of the slickline is designed to
34 absorb kinetic energy generated by the falling material. The header, a steel pipe slightly larger in
35 diameter than the slickline and made of thicker steel, diverts the flow 45° , absorbing most of the
36 impact. Because the drop generates considerable force, the header will be securely supported by
37 a reinforced steel shelf bolted to the shaft wall. A flexible hose, in sections approximately 3 m
38 long and joined by quick-connect fittings, will be attached to the header.

1 I2B4.1.1 Shaft Station Monolith

2 Construction of the shaft station monoliths is preceded by filling two existing sumps with SMC.
3 Initially, sufficient hose will be used to convey the concrete to the bottom of the sump. The
4 discharge will remain below the concrete surface during placement to minimize air entrainment.
5 Sections of hose will be withdrawn and removed as the SMC rises to the floor of the repository
6 horizon in a continuous pour. Subsequent to filling the sump, arrangements will be made to
7 place the concrete monolith.

8 A small mine fan will be located above the rigid suction-duct inlet to ensure a fresh air base.
9 Masonry block forms will be constructed at the extremities of the shaft station monolith in the
10 drifts leading from the station. Temporary forms, partially filling the opening, will be erected at
11 the shafts to facilitate the placement of the outermost concrete. These temporary forms will
12 permit access necessary to ensure adequate concrete placement. SMC will be transported via the
13 slickline to the header, which will discharge into a hopper feeding the concrete pump, and the
14 pump will be attached to the pumpcrete line. The pumpcrete line, suspended in cable slings near
15 the back of the drifts, will be extended to the outer forms. A flexible hose, attached to the end of
16 the pumpcrete line, will be used by workers to direct emplacement. The pumpcrete line will be
17 withdrawn as emplacement proceeds toward the shaft.

18 When the concrete has reached the top of the temporary forms, they will be extended to seal the
19 openings completely, and two 5-cm-diameter polyvinyl chloride (PVC) pipes will be
20 incorporated in the upper portion of each form. Both pipes will be situated in a vertical plane
21 oriented on the long axis of the heading and inclined away from the station at approximately 70°
22 to the horizontal. The upper end of the top pipe will extend to just below the back, and the upper
23 end of the lower pipe will be located just below that of the top pipe. SMC will be injected
24 through the lower pipe until return is obtained from the upper pipe, ensuring that the heading has
25 been filled to the back. The header will then be moved to a position in the shaft above the
26 designed elevation at the top of the shaft station monolith and supported by a bracket bolted to
27 the shaft wall. After the outer concrete has achieved stability, the temporary interior forms may
28 be removed. Equipment no longer required will be slung below the multi-deck stage and hoisted
29 to surface for storage and later use. The station and shaft will be filled to design elevation with
30 concrete via the slickline, header, and flexible hose. The slickline is cleaned with spherical,
31 neoprene swabs (“pigs”) that are pumped through the slickline, header, and hose.

32 I2B4.1.2 Concrete-Asphalt Waterstops

33 Lower, middle, and upper concrete-asphalt waterstops in a given shaft are identical and consist
34 of two SMC sections separated by an asphalt waterstop. Before the bottom member of the lower
35 concrete component is placed, the multi-deck stage will be raised into the headframe; the polar
36 crane will be mounted below the lower deck; and the salt undercutter will be mounted on the
37 crane trolley. The multi-deck stage will then return to the elevation of the concrete component.
38 Two undercutter bars will be used to make the necessary excavations for upper, middle, and
39 lower asphalt-concrete waterstops and the concrete plug above the Salado Formation. Notches
40 for the plugs will be excavated using a short, rigid cutter bar (length less than half the radius).
41 The kerf for the asphalt waterstop will be excavated using a long cutter bar that can excavate the

1 walls to a depth of one shaft radius. These operations will be conducted as required as seal
2 placement proceeds upward.

3 The lower concrete member (and all subsequent concrete entities) will be placed via the
4 slickline, header, and flexible hose, using the procedure outlined for the shaft station monolith.
5 Construction of vertical shaft seals provides the ideal situation for minimizing interface
6 permeability between the rock and seal materials. Concrete will flow under its own weight to
7 provide intimate contact. A tight cohesive interface was demonstrated for concrete in the small-
8 scale seal performance tests (SSSPTs). The SSSPT concrete plugs were nearly impermeable
9 without grouting. However, interface grouting is usually performed in similar construction, and
10 it will be done here in the appropriate locations.

11 I2B4.1.3 Concrete Plugs

12 An SMC plug, keyed into the shaft wall, is situated a few meters above the upper Salado contact
13 in the Rustler Formation. A final SMC plug is located a few meters below surface in the Dewey
14 Lake Redbeds. This plug is emplaced within the existing shaft liner using the same construction
15 technique employed for the concrete-asphalt waterstops.

16 I2B4.2 Clay

17 I2B4.2.1 Salado and Rustler Compacted Clay Column

18 Blocks of sodium bentonite clay, precompacted to a density of 1.8 to 2.0 g/cm³, will be the
19 sealing material. This density has been achieved at the WIPP using a compaction pressure of
20 492.2 kg/cm² in a machine designed to produce adobe blocks (Knowles and Howard, 1996).
21 Blocks are envisioned as cubes, 20.8 cm on the edge, weighing approximately 18 kg, a
22 reasonable weight for workers to handle. The bentonite blocks will be compacted at the WIPP in
23 a new custom block-compacting machine and will be stored in controlled humidity to prevent
24 desiccation cracking. Blocks will be transported from surface in the man cage, which will be
25 sized to fit through the circular “bucket hole” in the multi-deck stage. The conveyance will be
26 stacked with blocks to a height of approximately 1.8 m.

27 Installation will consist of manually stacking individual blocks so that all interfaces are in
28 contact. Block surfaces will be moistened with a spray of potable water as the blocks are placed
29 to initiate a minor amount of swelling, which will ensure a tight fit and a decrease in
30 permeability. Peripheral blocks will be trimmed to fit irregularities in the shaft wall and placed
31 as close to the wall as possible. Trimmed material will be manually removed with a vacuum.
32 Dry bentonite will be manually tamped into remaining voids in each layer of blocks. This
33 procedure will be repeated throughout the clay column. The multi-deck stage will, in all cases,
34 be raised and utilities removed to the surface as emplacement of sealing materials proceeds
35 upward.

1 Dynamic compaction construction is an alternative method of clay emplacement that could be
2 considered in the detailed design. Dynamic compaction materials being considered are:

- 3 • sodium bentonite/fine silica sand, and
- 4 • highly compressed bentonite pellets.

5 Boonsinsuk et al. (1991) developed and tested a dynamic (drop hammer) method for a relatively
6 large diameter (0.5-m) hole, simulated with a steel cylinder, that gave very good results on 1 : 1
7 dry mass mixtures of sodium bentonite and sand, at a moisture content of 17% to 19%. The
8 alternatives have the advantages of simplifying emplacement.

9 I2B4.3 Asphalt

10 Asphalt, produced as a distillate of petroleum, is selected as the seal material because of its
11 longevity, extremely low permeability, history of successful use as a shaft lining material, and its
12 ability to heal if deformed. Shielded from ultraviolet radiation and mixed with hydrated lime to
13 inhibit microbial degradation, the longevity of the asphalt will be great. Emplaced by tremie line
14 at the temperature specified, the material will be fluid and self-leveling, ensuring complete
15 contact with the salt.

16 Construction of an asphalt column using heated asphalt will introduce heat to the surrounding
17 salt. The thermal shock and heat dissipation through the salt has not been studied in detail.
18 Performance of the asphalt column may be enhanced by the introduction of the heat that results
19 from acceleration of creep and healing of microfractures. If, upon further study, the
20 thermomechanical effects are deemed undesirable or if an alternative construction method is
21 preferred at a later date, asphalt can readily be placed as blocks. Asphalt can “cold flow” to fill
22 gaps, or the seams between blocks can be filled with low-viscosity material.

23 I2B4.3.1 Concrete-Asphalt Waterstops

24 Electrically insulated, steel grated flooring will be constructed over the shaft at the surface. A
25 second, similar flooring will be built in the shaft 3 m below the first. These floors will be used
26 only during the emplacement of asphalt and asphaltic mastic mix (AMM) and will be removed at
27 all other times. A 12.7 cm ID/14 cm OD, 4130 steel pipe (tremie line) in 3 m lengths will be
28 electrically equipped for impedance heating, then insulated and suspended in the shaft from slips
29 (pipe holding devices) situated on the upper floor. The tremie line cross-sectional area is
30 smallest at the shoulder of the top thread, where tensional yield is 50,000 kg; the line weight is
31 20.8 kg/m. Heavier weights are routinely suspended in this manner in the petroleum and mining
32 industries.

33 Neat, AR-4000-graded petroleum-based asphalt cement will be the sealing material for asphalt
34 waterstops. Neat asphalt from the refinery will be delivered to the WIPP at approximately 80°C
35 in conventional, insulated refinery trucks and pumped into a heated and insulated storage tank
36 located near the shaft. The multi-deck stage will be hoisted into the headframe and mechanically
37 secured for safety. Asphalt, heated to 180°C ±5°, will be pumped down the shaft to the fill
38 elevation through the heated tremie line. Viscosity of the neat asphalt for the waterstops will be

1 sufficiently low to allow limited penetration of the Disturbed Rock Zone (DRZ). Installation of
2 asphalt in each of the concrete-waterstops is identical.

3 As the pipe is lowered, workers on the lower deck will attach the wiring required for heating
4 circuits and apply insulation. Workers on the top deck will install flanged and electrically
5 insulated couplings as required (the opening in the slip bowl will be large enough to permit the
6 passage of these couplings). Properly equipping and lowering the pipe should progress at the
7 rate of one section every 10 minutes. The lower asphalt waterstop requires approximately 607 m
8 of pipe for a casing weight of 12,700 kg. Additionally, electrical wire and insulation will weigh
9 about 7250 kg for a total equipped tremie line weight of 20,000 kg. Therefore, the safety factor
10 for the tremie line is 50,000 kg/20,000 kg, or 2.5.

11 To minimize air entrainment, the lower end of the tremie line will be immersed as much as 1 m
12 during hot asphalt emplacement. Therefore, the lower 3 m of casing will be left bare (to simplify
13 cleaning when emplacement has been completed).

14 Initially the tremie line will be lowered until it contacts the concrete plug (immediately
15 underlying the excavation for the waterstop) and then raised approximately 0.3 m. Asphalt
16 emplacement will proceed as follows:

- 17 • The impedance heating system will be energized, heating the tremie line to 180°C ±5°,
18 and the asphalt in the storage tank will be heated to approximately 180°C ±5°.
- 19 • Heated, neat asphalt will be pumped down the tremie line at a rate approximating
20 13 L/min. This low rate will ensure that the asphalt flows across the plug from the
21 insertion point, completely filling the excavation and shaft to the design elevation.
- 22 • The tremie line will be raised 3 m and cleaned by pumping a neoprene swab through it
23 with air pressure. Impedance heating will be stopped, and the line will be allowed to
24 cool. When cool, the line will be hoisted, stripped, cleaned, disassembled, and stored for
25 future use.

26 Sealing operations will be suspended until the air temperature at the top of the asphalt has fallen
27 to approximately 50°C for the comfort of the workers when they resume activity at the fill
28 horizon. Temperature will be determined by lowering a remotely read thermometer to an
29 elevation approximately 3 m above the asphalt at the center of the shaft. The temperature of the
30 asphalt at the center of the shaft will be 50°C in about a month, but active ventilation should
31 permit work to resume in about two weeks (see calculations in Appendix D of Appendix I2 in
32 the Supplemental Information).

33 When sufficient cooling has occurred, workers will descend in the multi-deck stage and cover
34 the hot asphalt with an insulating and structural material such as fiber-reinforced shotcrete, as
35 illustrated in Figure I2B-3. To accomplish this, they will spray cementitious shotcrete containing
36 fibrillated polypropylene fibers (for added tensional strength), attaining a minimum thickness of
37 approximately 0.6 m.

1 I2B4.3.2 Asphaltic Mastic Mix Column

2 Asphaltic mastic mix (~~AMM~~) for the column will be prepared on surface in a pug mill.
3 Viscosity of the AMM can be tailored to provide desired properties such as limited migration
4 into large fractures.

5 • AMM will be prepared by mixing the ingredients in the pug mill, which has been heated
6 to $180^{\circ}\text{C} \pm 5^{\circ}$. The mix will be pumped from the pug mill through the tremie line to the
7 emplacement depth. AMM is self-leveling at this temperature, and its hydrostatic head
8 will ensure intimate contact with the shaft walls.

9 • Pumping rate will be approximately 200 L/min for efficiency, because of the larger
10 volume (approximately 1,224,700 L in the Air Intake Shaft). To facilitate efficient
11 emplacement and avoid air entrainment, the tremie line will not be shortened until the
12 mix has filled 6 vertical meters of the shaft. Back pressure (approximately 0.84 kg/cm^2)
13 resulting from 6 m of AMM above the discharge point will be easily overcome from
14 surface by the hydraulic head.

15 After 6 vertical meters of AMM have been placed:

16 • Impedance heating current will be turned off and locked out (the hot line will drain
17 completely).

18 • To prevent excessive back pressure resulting from AMM above the insertion point, the
19 line will be disconnected from the pump and hoisted hot. Two sections will be stripped,
20 removed, cleaned with a “pig,” and stacked near the shaft.

21 • Electrical feed will be adjusted (because of the decreased resistance of the shortened
22 line).

23 • The tremie line will be reconnected to the pump.

24 • The impedance heating system will be energized.

25 • When the temperature of the line has stabilized at $180^{\circ}\text{C} \pm 5^{\circ}$, pumping will resume.

26 This procedure will be followed until the entire column, including the volume computed to
27 counteract 0.9 m of vertical shrinkage (calculations in Appendix ~~I2D~~ in the Supplemental
28 Information), has been placed. The line will be disconnected from the pump and cleaned by
29 pumping “pigs” through it with air pressure. It will then be hoisted, stripped, removed in 3 m
30 sections, and stacked on surface for reuse.

31 Sealing operations will be suspended following removal of the tremie line, and ventilation will
32 be continuous to speed cooling. The column will shrink vertically but maintain contact with the
33 shaft walls as it cools. When the air temperature at 3 m above the asphalt has cooled sufficiently,

1 workers will descend on the multi-deck stage and cover the hot asphalt with fibercrete as
2 described for the concrete-asphalt waterstop (Section B4.3.1) and illustrated in Figure I2B-3.

3 Note: Near the top of the Salado Formation, portions of the concrete liner key, chemical seal
4 rings, and concrete and steel shaft liners will be removed. Liner removal will occur before
5 emplacement of AMM. For safety, exposed rock will be secured with horizontal, radial rock
6 bolts and cyclone steel mesh. A range-finding device, fastened to the shaft wall approximately
7 3 m above the proposed top of the asphaltic column, will indicate when the hot AMM reaches
8 the desired elevation. A remotely read thermometer, affixed to the shaft wall approximately 2 m
9 above the proposed top of the column, will show when the air temperature has fallen sufficiently
10 to resume operations. The intake of the rigid ventilation duct will be positioned approximately
11 3m above the proposed top of the column, and ventilation will be continuous throughout
12 emplacement and cooling of the asphaltic column. After the multi-deck stage has been hoisted
13 into the headframe and mechanically secured for safety, emplacement of AMM will proceed.

14 I2B4.4 Compacted Salt Column

15 Crushed, mine-run salt, dynamically compacted against intact Salado salt, is the major long-term
16 shaft seal element. As-mined WIPP salt will be crushed and screened to a maximum particle
17 dimension of 5 mm. The salt will be transferred from surface to the fill elevation via the
18 slickline and header. A flexible hose attached to the header will be used to emplace the salt, and
19 a calculated weight of water will be added. After the salt has been nominally leveled, it will be
20 dynamically compacted. Dynamic compaction consists of compacting material by dropping a
21 tamper on it and delivering a specified amount of energy. The application of three times
22 Modified Procter Energy (MPE) to each lift (one MPE equals 2,700,000 Joules/m³) will result in
23 compacting the salt to 90% of the density of in-place rock salt.

24 Approximately 170 vertical meters of salt will be dynamically compacted. Dynamic compaction
25 was validated in a large-scale demonstration at Sandia National Laboratories during 1995. As-
26 mined WIPP salt was dynamically compacted to 90% density of in-place rock salt in a
27 cylindrical steel chamber simulating the Salt Handling Shaft (Ahrens and Hansen, 1995). Depth
28 of compaction is greater than that achieved by most other methods, allowing the emplacement of
29 thicker lifts. For example, dropping the 4.69 metric ton tamper 18 m (as specified below) results
30 in a compaction depth of approximately 4.6 m, allowing emplacement of lifts 1.5 m high. Most
31 other compaction methods are limited to lifts of 0.3 m or less. Lift thickness will be increased
32 and drop height decreased for the initial lift above the concrete plug at the base of the salt
33 column to ensure that the concrete is not damaged. Drop height for the second and third lifts will
34 be decreased as well. Although the tamper impact is thereby reduced, three MPE will be
35 delivered to the entire salt column.

36 If lifts are 1.5 m thick, the third lift below the surface will receive additional densification during
37 compaction of overlying lifts, and this phenomenon will proceed up the shaft. Construction will
38 begin by hoisting the multi-deck stage to the surface and attaching the cable, electromagnet, and
39 tamper to the hoist on the polar crane. The multi-deck assembly will be lowered to the
40 placement elevation, and moisture content of the crushed and screened salt will be calibrated.
41 Then the salt will be conveyed at a measured rate via a weighbelt conveyor to a vibrator-

1 equipped hopper overlying the 15.2 cm ID slickline. The salt will pass down the slickline and
2 exit a flexible hose connected to the header. A worker will direct the discharge so that the upper
3 surface of the lift is nominally level and suitable for dynamic compaction. A second worker will
4 add potable water, in the form of a fine spray, to the salt as it exits the hose. Water volume will
5 be electronically controlled and coordinated with the weight of the salt to achieve the desired
6 moisture content.

7 The initial lift above the SMC will be 4.6 m, and drop height will be 6 m. This increased lift
8 thickness and reduced drop height are specified to protect the underlying SMC plug from
9 damage and/or displacement from tamper impact. Compaction depth for a drop height of 6 m is
10 approximately 3.7 m. Ultimately, the tamper will be dropped six times in each position,
11 resulting in a total of 132 drops per lift in the larger shafts. The drop pattern is shown in Figure
12 I2B-4. A salt lift 1.5 m high will then be placed and leveled. Following compaction of the initial
13 lift, the multi-deck stage will be positioned so the base of the hoisted tamper is 10 m above the
14 surface of the salt.

15 The multi-deck stage will then be secured to the shaft walls by activating hydraulically powered
16 locking devices. Hydraulic pressure will be maintained on these units when they are in the
17 locked position; in addition, a mechanical pawl and ratchet on each pair will prevent loosening.
18 The safety factor for the locking devices has been calculated to be approximately 4.5. After
19 locking, tension in the hoisting cables will be relaxed, and centering rams will be activated to
20 level the decks. Prior to positioning the stage, tension will be applied to the hoisting cables; the
21 centering rams will be retracted; and the locking devices will be disengaged.

22 The work deck will be hoisted until the base of the retracted tamper is 23 m above the surface of
23 the salt, where it will be locked into position and leveled as described above. This procedure,
24 repeated throughout the salt column, allows emplacement and compaction of three lifts (1.5 m
25 thick) per multi-deck stage move. Depth of compaction for a drop height of 18 m is
26 approximately 4.6 m. Therefore, the third lift below the fill surface will receive a total of 9 MPE
27 ($274,560 \text{ m kg/m}^3$), matching the energy applied in the successful, large-scale demonstration.

28 The compactive effect expands laterally as it proceeds downward from the base of the tamper
29 and will effectively compact the salt into irregularities in the shaft wall, as demonstrated in the
30 large-scale demonstration. Although other techniques could be used, dynamic compaction was
31 selected because it is simple, can be used in the WIPP shafts, and has been demonstrated
32 (Hansen and Ahrens, 1996).

33 The tamper will be dropped from the hoisted position by turning off the power to the
34 electromagnet. Immediately upon release, the crane operator will “chase” the tamper by
35 lowering the electromagnet at twice hoisting speed; the magnet will engage the tamper, allowing
36 it to be hoisted for the subsequent drop. Initially, the tamper will be dropped in positions that
37 avoid impact craters caused by preceding drops. The surface will then be leveled manually and
38 the tamper dropped in positions omitted during the previous drop series.

39 Experience gained during the large-scale salt compaction demonstration indicated that a
40 considerable volume of dust is generated during the emplacement of the salt, but not during

1 dynamic compaction. However, because the intake of the rigid vent duct is below the multi-deck
2 stage, workers below the stage will wear respirators during emplacement. They will be the only
3 workers affected by dust during dynamic compaction.

4 The Air Intake Shaft will require 22 drop positions (Figure I2B-4). Application of one MPE
5 requires six drops in each position, for a total of 132 drops per lift. Three MPE, a total of 396
6 drops per lift, will be applied to all salt. After each compaction cycle, the salt surface will be
7 leveled manually and the tamper will be dropped in positions omitted in the preceding drop
8 series. Two lifts, each 1.8 m high, will then be sequentially placed, leveled, and compacted with
9 two MPE, using a 6 m drop height.

10 Dynamic compaction ensures a tight interface. Salt compacted during the large-scale dynamic
11 compaction demonstration adhered so tenaciously to the smooth interior walls of the steel
12 compaction chamber that grinders with stiff wire wheels were required for its removal.

13 I2B4.5 Grout

14 Ultrafine sulfate-resistant cementitious grout (Ahrens et al., 1996) is selected as the sealing
15 material. Specifically developed for use at the WIPP, and successfully demonstrated in an in situ
16 test, the hardened grout has a permeability of $1 \times 10^{-21} \text{ m}^2$. It has the ability to penetrate fractures
17 smaller than 6 microns and is being used for the following purposes:

- 18 • to seal many of the microfractures in the DRZ and ensure a tight interface between SMC
19 and the enclosing rock, and
- 20 • to solidify fractured rock behind existing concrete shaft liners, prior to removal of the
21 liner (for worker safety).

22 The interface between concrete plugs in the Salado Formation (and one in the Rustler Formation,
23 a short distance above the Salado) will be grouted. A 45° downward-opening cone of reverse
24 circulation diamond drill holes will be collared in the top of the plugs, drilled in a spin pattern
25 (see Figure I2B-5), and stage grouted with ultrafine cementitious grout at 3.5 kg/cm^2 below
26 lithostatic pressure. Stage grouting consists of:

- 27 • drilling and grouting primary holes, one at a time;
- 28 • drilling and grouting secondary holes, one at a time, on either side of the primary holes
29 that accepted grout; and
- 30 • (if necessary) drilling and grouting tertiary holes on either side of secondary holes that
31 accepted grout.

32 Note: For safety, all liner removal tasks will be accomplished from the bottom deck. In areas
33 where the steel liner is removed, it will be cut into manageable pieces with a cutting torch and
34 hoisted to the surface for disposal. Mechanical methods will be employed to clean and roughen
35 the existing concrete shaft liner before placing the Dewey Lake SMC plug in the shafts.

1 The work sequence will start 3 m below the lower elevation of liner removal. A 45° upward-
2 opening cone of grout injection holes, drilled in a “spin” pattern (Figure I2B-6), will be drilled to
3 a depth subtending one shaft radius on a horizontal plane. These holes will be stage grouted as
4 described in Section 4.5. Noncoring, reverse circulation, diamond drill equipment will be used
5 to avoid plugging fractures with fine-grained diamond drill cuttings. Ultrafine cementitious
6 grout will be mixed on the surface, transferred via the slickline to the upper deck of the multi-
7 deck stage, and injected at 3.5 kg/cm² gage below lithostatic pressure to avoid hydrofracturing
8 the rock. Grout will be transferred in batches, and after each transfer, a “pig” will be pumped
9 through the slickline and header to clean them. Grouting will proceed upward from the lowest
10 fan to the highest. Recent studies conducted in the Air Intake Shaft (Dale and Hurtado, 1996)
11 show that this hole depth exceeds that required for complete penetration of the ~~Disturbed Rock~~
12 ~~Zone (DRZ)~~ DRZ. Maximum horizontal spacing at the ends of the holes will be 3 m.

13 The multi-deck stage will then be raised 3 m and a second fan, identical to the first, will be
14 drilled and grouted. This procedure will continue, with grout fans 3 m apart vertically, until the
15 highest fan, located 3 m above the highest point of liner removal, has been drilled and grouted.
16 Ultrafine cementitious grout was observed to penetrate more than 2 m in the underground
17 grouting experiment conducted at the WIPP in Room L-3 (Ahrens and Onofrei, 1996).

18 When grouting is completed, the multi-deck stage will be lowered to the bottom of the liner
19 removal section and a hole will be made through the concrete liner. This hole, approximately 30
20 cm in diameter, will serve as “free-face” to which the liner will be broken. Similar establishment
21 and utilization of free face is a common practice in hard rock mining (e.g., the central drill hole
22 in a series drilled into the rock to be blasted is left empty and used as free-face to which
23 explosives in adjacent holes break the rock). Radial, horizontal percussion holes will be drilled
24 on a 30-cm grid (or less, if required), covering the liner to be removed. Hydraulic wedges,
25 activated in these holes, will then break out the liner, starting adjacent to the free face and
26 progressing away from it, from the bottom up. Broken fragments of the concrete liner will fall to
27 the fill surface below.

28 A mucking “claw,” suspended from the trolley of the polar crane, will collect the broken
29 concrete and place it in the bucket for removal to the surface. As many as three buckets can be
30 used to speed this work.

31 I2B4.6 Compacted Earthen Fill

32 Local soil, screened to a maximum particle dimension of 13 mm, will be placed and compacted
33 to inhibit the migration of surficial water into the shaft cross section. Such movement is further
34 decreased by a 12-m high SMC plug at the top of the Dewey Lake ~~Redbeds~~.

1 I2B4.6.1 Lower Section

2 Emplacement of the compacted earthen fill will proceed as follows:

- 3
- Moisture content of the screened soil will be determined.
- 4
- The soil will then be transferred via the slickline, header, and flexible hose from surface
- 5 to the fill elevation. The moisture content optimal for compaction will be achieved using
- 6 the same procedure as described for compacted salt (Section B4.4). The soil will be
- 7 emplaced in lifts 1.2 m high (depth of compaction is approximately 3.7 m) and
- 8 dynamically compacted using a drop height of 18.3 m.
- 9
- The fill will be dynamically compacted until its hydraulic conductivity to water is
- 10 nominally equivalent to that of the surrounding formation.

11 This procedure will continue until the lower section has been emplaced and compacted. Care
12 will be exercised at the top of the column to ensure that all soil receives sufficient compaction.

13 I2B4.6.2 Upper Section

14 The upper section contains insufficient room to employ dynamic compaction. Therefore the
15 screened soil, emplaced as described above, will be compacted by vibratory-impact sheepsfoot
16 roller, vibratory sheepsfoot roller, or a walk-behind vibratory-plate compactor. Because of the
17 limited compaction depth of this equipment, lifts will be 0.3 m high. The top of the fill will be
18 coordinated with the WIPP Operating Contractor to accommodate plans for decommissioning
19 surface facilities and placing markers.

20 I2B4.7 Schedule

21 Preliminary construction schedules are included on the following pages. The first schedule is a
22 concise outline of the total construction schedule. It is followed by individual schedules for each
23 shaft. The first schedule in each shaft series is a truncated schedule showing the major
24 milestones. The truncated schedules are followed by detailed construction schedules for each
25 shaft. These schedules indicate that it will take approximately six and a half years to complete
26 the shaft sealing operations, assuming two shafts are simultaneously sealed.

1 ~~I2B5~~ List of References

- 2 Ahrens, E.H., and F.D. Hansen. 1995. *Large-Scale Dynamic Compaction Demonstration Using*
3 *WIPP Salt: Fielding and Preliminary Results*. SAND95-1941. Albuquerque, NM: Sandia
4 National Laboratories. (Copy on file in the Sandia WIPP Central Files, Sandia National
5 Laboratories, Albuquerque, NM [SWCF] as WPO31104.)
- 6 Ahrens, E.H., and M. Onofrei. 1996. "Ultrafine Cement Grout for Sealing Underground
7 Nuclear Waste Repositories," *2nd North American Rock Mechanics Symposium (NARMS 96),*
8 *Montreal, Quebec, June 19-21, 1996*. SAND96-0195C. Albuquerque, NM: Sandia National
9 Laboratories. (Copy on file in the SWCF as WPO31251.)
- 10 Ahrens, E.H., T.F. Dale, and R.S. Van Pelt. 1996. *Data Report on the Waste Isolation Pilot*
11 *Plant Small-Scale Seal Performance Test, Series F Grouting Experiment*. SAND93-1000.
12 Albuquerque, NM: Sandia National Laboratories. (Copy on file in the SWCF as WPO37355.)
- 13 Boonsinsuk, P., B.C. Pulles, B.H. Kjartanson, and D.A. Dixon. 1991. "Prediction of
14 Compactive Effort for a Bentonite-Sand Mixture," *44th Canadian Geotechnical Conference,*
15 *Preprint Volume, Calgary, Alberta, September 29-October 2, 1991*. Paper No. 64. Waterloo,
16 Ontario: Canadian Geotechnical Society. Pt. 2, 64/1 through 64/12. (Copy on file in the
17 SWCF.)
- 18 Dale, T., and L.D. Hurtado. 1996. "WIPP Air-Intake Shaft Disturbed-Rock Zone Study," *4th*
19 *International Conference on the Mechanical Behavior of Salt, Montreal, Quebec, June 17-18,*
20 *1996*. SAND96-1327C. Albuquerque, NM: Sandia National Laboratories. (Copy on file in the
21 SWCF.)
- 22 Hansen, F.D., and E.H. Ahrens. 1996. "Large-Scale Dynamic Compaction of Natural Salt," *4th*
23 *International Conference on the Mechanical Behavior of Salt, Montreal, Quebec, June 17-18,*
24 *1996*. SAND96-0792C. Albuquerque, NM: Sandia National Laboratories. (Copy on file in the
25 SWCF as WPO39544.)
- 26 Knowles, M.K., and C.L. Howard. 1996. "Field and Laboratory Testing of Seal Materials
27 Proposed for the Waste Isolation Pilot Plant," *Proceedings of the Waste Management 1996*
28 *Symposium, Tucson, AZ, February 25-29, 1996*. SAND95-2082C. Albuquerque, NM: Sandia
29 National Laboratories. (Copy on file in the SWCF as WPO30945.)
- 30 McClintock, F.A., and A.S. Aragon. 1996. *Mechanical Behavior of Materials*. Reading MA:
31 Addison-Wesley.
- 32 Van Sambeek, L.L. 1988. *Considerations for the Use of Quarried Salt Blocks in Seal*
33 *Components at the WIPP*. Topical Report RSI-0340. Rapid City, SD: RE/SPEC Inc. (Copy on
34 file in the SWCF as WPO9233.)

1

(This page intentionally blank)

SEALING SCHEDULE – ALL SHAFTS


ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4				Year 5				Year 6				Year 7			
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2		
1	Project Mobilization	15w	[Task bar]																											
2	Air Intake Shaft Shaft	159.85w	[Task bar]																											
3	Salt Shaft	115.19w	[Task bar]																											
4	Exhaust Shaft	129.23w	[Task bar]																											
5	Waste Shaft	172.71w	[Task bar]																											
6	Project Demobilization	8w	[Task bar]																											

Project: SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	Summary		Rolled Up Progress	
	Progress			Rolled Up Task	
	Milestone			Rolled Up Milestone	

SEALING SCHEDULE – AIR INTAKE SHAFT

ID	Task Name	Duration	Year 1				Year 2				Year 3				Qtr 1	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
1	Mobilization	4w	█													
3	Plant Set-up	12w	█	█												
5	Inspect & Scale Shaft-2151'	1w		█												
7	Install Construction Utilities	7.17w		█												
9	Drill & Grout Lining	11.5w			█	█										
11	Shaft Station Monolith-37'	4.78w				█										
15	Lower Salado Compacted Clay Column-93.5'	4.96w					█									
17	Lower Concrete-Asphalt Waterstop-50'	8.25w						█								
26	Compacted Salt Column-563.5'	23.58w						█	█							
28	Middle Concrete-Asphalt Waterstop-50'	8.25w								█						
37	Upper Salado Compacted Clay Column-344'	18.24w									█					
39	Upper Concrete-Asphalt Waterstop-50'	10.25w										█				
48	Asphalt Column-138.3'	19.41w											█			
56	Concrete Plug-20'	5.99w												█		
61	Remove Concrete Shaft Lining	5.71w													█	
63	Rustler Compacted Clay Column-234.7'	8.36w														█
65	Compacted Earthen Fill-473'	7.59w														█
67	Concrete Plug-40'	2.96w														█
71	Compacted Earthen Fill-57'	0.65w														█
73	Demobilization	3.2w														█

Project: AIR INTAKE SHAFT
 SEALING SCHEDULE
 Date: Tue 7/9/96

Task 
 Progress 
 Milestone 

Summary 
 Rolled Up Task 
 Rolled Up Milestone 

Rolled Up Progress 

ID	Task Name	Duration	Year 1				Year 2				Year 3			
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	Mobilization	4w	■											
2	Mobilize	4w	■											
3	Plant Set-up	12w	■	■										
4	Plant Set-up	12w	■	■										
5	Inspect & Scale Shaft-2151'	1w												
6	Inspect & Scale Shaft	1w												
7	Install Construction Utilities	7.17w		■										
8	Install Utilities	7.17w		■										
9	Drill & Grout Lining	11.5w			■	■								
10	Drill & Grout Lining	11.5w			■	■								
11	Shaft Station Monolith-37'	4.78w				■								
12	Construct Bulkheads	0.8w												
13	Pour Concrete (37' high)	0.98w												
14	Cure Concrete	3w				■								
15	Lower Salado Compacted Clay Column-93.5'	4.96w					■							
16	Emplace Bentonite Blocks (93.5' high)	4.96w					■							
17	Lower Concrete-Asphalt Waterstop-50'	8.25w					■	■						
18	Excavate for Lower Plug	1.67w						■						
19	Pour Concrete-Lower Plug (23' high typ.)	0.28w												
20	Excavate Waterstop	0.63w												
21	Place Asphalt (4' high typ.)	0.72w												
22	Cool-down Asphalt	1w												

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3				Qtr 1
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
23	Excavate for Upper Plug	1.67w													
24	Pour Concrete-Upper Plug (23' high typ.)	0.28w													
25	Cure Concrete	2w													
26	Compacted Salt Column-563.5'	23.58w													
27	Emplace & Compact Crushed/Screened Salt	23.58w													
28	Middle Concrete-Asphalt Waterstop-50'	8.25w													
29	Excavate for Lower Plug	1.67w													
30	Pour Concrete-Lower Plug	0.28w													
31	Excavate Waterstop	0.63w													
32	Place Asphalt	0.72w													
33	Cool-down Asphalt	1w													
34	Excavate for Upper Plug	1.67w													
35	Pour Concrete-Upper Plug	0.28w													
36	Cure Concrete	2w													
37	Upper Salado Compacted Clay Column-344'	18.24w													
38	Emplace Bentonite Blocks	18.24w													
39	Upper Concrete-Asphalt Waterstop-50'	10.25w													
40	Excavate for Lower Plug	1.67w													
41	Pour Concrete-Lower Plug	0.28w													
42	Excavate Waterstop	0.63w													
43	Place Asphalt	0.72w													
44	Cool-down Asphalt	1w													

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

ID	Task Name	Duration	Year 1				Year 2				Year 3				Qtr 1
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
45	Excavate for Upper Plug	1.67w													
46	Pour Concrete-Upper Plug	0.28w													
47	Cure Concrete	4w													
48	Asphalt Column-138.3'	19.41w													
49	Remove Lining in Key	3.76w													
50	Remove Chemical Seal Rings	0.6w													
51	Mobilize to Emerge Asphalt	0.3w													
52	Asphalt in Salt Section	3.62w													
53	Asphalt in Lower Lined Section	1.93w													
54	Complete Asphalt Emplacement	2.77w													
55	Cool-down Asphalt	6.43w													
56	Concrete Plug-20'	5.99w													
57	Remove Concrete Lining & Rock	1.65w													
58	Remove Liner Plate	0.13w													
59	Pour Concrete(20' high)	0.21w													
60	Cure Concrete	4w													
61	Remove Concrete Shaft Lining	5.71w													
62	Remove 86' of lining-4 zones	5.71w													
63	Rustler Compacted Clay Column-234.7'	8.36w													
64	Emerge & Compact Bentonite(234.7' high)	8.36w													
65	Compacted Earthen Fill-473'	7.59w													
66	Emerge & Compact Earthen Fill(473' high)	7.59w													

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	Summary	Rolled Up Progress
	Progress	Rolled Up Task	
	Milestone	Rolled Up Milestone	◇

ID	Task Name	Duration	Year 1				Year 2				Qtr 1	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
1	Mobilization	4w	■									
3	Plant Set-up	12w	■	■								
5	Inspect & Scale Shaft-2164.5'	1.06w		■								
7	Install Construction Utilities	7.6w		■								
9	Drill & Grout Lining	5.35w			■							
12	Shaft Station Monolith-37'	4.44w			■							
16	Lower Salado Compacted Clay Column-107'	3.06w			■							
18	Lower Concrete-Asphalt Waterstop-50'	8.74w			■							
27	Compacted Salt Column-560'	12.67w				■						
29	Middle Concrete-Asphalt Waterstop-50'	6.74w					■					
38	Upper Salado Compacted Clay Column-335'	9.58w						■				
40	Upper Concrete-Asphalt Waterstop-50'	8.74w							■			
49	Asphalt Column-140'	15.33w								■		
57	Concrete Plug-20'	5.32w									■	
61	Remove Concrete Shaft Lining	1.9w										■
63	Rustler Compacted Clay Column-234'	4.81w										■
65	Compacted Earthen Fill-449'	3.65w										■
67	Concrete Plug-40'	2.45w										■
71	Compacted Earthen Fill-92.5'	0.65w										■
73	Demobilization	3w										■

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2					
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
1	Mobilization	4w	■									
2	Mobilize	4w	■									
3	Plant Set-up	12w	■	■								
4	Plant Set-up	12w	■	■								
5	Inspect & Scale Shaft-2164.5'	1.06w			■							
6	Inspect & Scale Shaft	1.06w			■							
7	Install Construction Utilities	7.6w		■	■							
8	Install Utilities	7.6w		■	■							
9	Drill & Grout Lining	5.35w			■	■						
10	Drill Grout Holes	2.14w			■							
11	Grout Lining	3.21w			■							
12	Shaft Station Monolith-37'	4.44w			■	■						
13	Construct Bulkheads	0.8w			■							
14	Pour Concrete (37' high)	0.64w			■							
15	Cure Concrete	3w			■	■						
16	Lower Salado Compacted Clay Column-107'	3.06w			■	■						
17	Emplace Bentonite Blocks (107.0' high)	3.06w			■	■						
18	Lower Concrete-Asphalt Waterstop-50'	8.74w			■	■	■					
19	Excavate for Lower Plug	1.38w			■							
20	Pour Concrete-Lower Plug (23' high-tp)	0.17w			■							
21	Excavate Waterstop	0.34w			■							
22	Place Asphalt (4' high-tp)	0.3w			■							

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Qtr 1	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
67	Concrete Plug-40'	2.45w										■
68	Clean Existing Surface	0.34w										
69	Pour Concrete	0.11w										
70	Cure Concrete	2w										■
71	Compacted Earthen Fill-92.5'	0.65w										
72	Emlace & Compact Earthen Fill (92.5'high)	0.65w										
73	Demobilization	3w										■
74	Demob	3w										■

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task ■■■■■	Summary ■■■■■	Rolled Up Progress ■■■■■
	Progress ■■■■■	Rolled Up Task	
	Milestone	Rolled Up Milestone ◇	

SEALING SCHEDULE – EXHAUST SHAFT

ID	Task Name	Duration	Year 1				Year 2				Y3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Mobilization	4w	█										
3	Plant Set-up	12w	█	█									
5	Inspect & Scale Shaft-2159.5'	1w		█									
7	Install Construction Utilities	7.2w		█									
9	Drill & Grout Lining	8.26w			█	█							
12	Shaft Station Monolith-33'	3.69w				█							
16	Lower Salado Compacted Clay Column-98'	3.16w					█						
16	Lower Concrete-Asphalt Waterstop-50'	9.19w						█					
27	Compacted Salt Column-559'	14.37w							█				
29	Middle Concrete-Asphalt Waterstop-50'	7.19w								█			
38	Upper Salado Compacted Clay Column-340'	11.01w									█		
40	Upper Concrete-Asphalt Waterstop-50'	9.19w										█	
49	Asphalt Column-142.5'	18.43w											█
57	Concrete Plug-20'	5.87w											█
61	Remove Concrete Shaft Lining	3.23w											█
63	Rustler Compacted Clay Column-234.5'	6.62w											█
65	Compacted Earthen Fill-466.4'	5.44w											█
67	Concrete Plug-40'	2.69w											█
71	Compacted Earthen Fill-56.1'	0.44w											█
73	Demobilization	3w											█

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	█	Summary	█	Rolled Up Progress	█
	Progress	█	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Mobilization	4w	■										
2	Mobilize	4w	■										
3	Plant Set-up	12w	■	■									
4	Plant Set-up	12w	■	■									
5	Inspect & Scale Shaft-2159.5'	1w											
6	Inspect & Scale Shaft	1w											
7	Install Construction Utilities	7.2w		■									
8	Install Utilities	7.2w		■									
9	Drill & Grout Lining	8.26w			■	■							
10	Drill Grout Holes	3.3w			■								
11	Grout Lining	4.96w			■								
12	Shaft Station Monolith-33'	3.69w				■							
13	Construct Bulkheads	0.4w											
14	Pour Concrete (33' high)	0.29w											
15	Cure Concrete	3w				■							
16	Lower Salado Compacted Clay Column-98'	3.18w				■							
17	Emplace Bentonite Blocks (98' high)	3.18w				■							
18	Lower Concrete-Asphalt Waterstop-50'	9.19w					■	■					
19	Excavate for Lower Plug	1.45w					■						
20	Pour Concrete-Lower Plug (23' high-typ)	0.22w											
21	Excavate Waterstop	0.47w											
22	Place Asphalt (4' high-typ)	0.38w											

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3			
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2		
23	Cool-down Asphalt	1w												
24	Excavate for Upper Plug	1.45w				■								
25	Pour Concrete-Upper Plug (23' high-ty)	0.22w				■								
26	Cure Concrete	4w				■								
27	Compacted Salt Column-559'	14.37w				■	■	■	■					
28	Emplace & Compact Crushed/Screened Salt	14.37w				■	■	■	■					
29	Middle Concrete-Asphalt Waterstop-50'	7.19w							■	■	■	■		
30	Excavate for Lower Plug	1.45w							■					
31	Pour Concrete-Lower Plug	0.22w							■					
32	Excavate Waterstop	0.47w							■					
33	Place Asphalt	0.38w							■					
34	Cool-down Asphalt	1w							■					
35	Excavate for Upper Plug	1.45w							■					
36	Pour Concrete-Upper Plug	0.22w							■					
37	Cure Concrete	2w							■					
38	Upper Salado Compacted Clay Column-340'	11.01w							■	■	■	■		
39	Emplace Bentonite Blocks(340' high)	11.01w							■	■	■	■		
40	Upper Concrete-Asphalt Waterstop-50'	9.19w							■	■	■	■		
41	Excavate for Lower Plug	1.45w							■					
42	Pour Concrete-Lower Plug	0.22w							■					
43	Excavate Waterstop	0.47w							■					
44	Place Asphalt	0.38w							■					

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
45	Cool-down Asphalt	1w										
46	Excavate for Upper Plug	1.45w										
47	Pour Concrete-Upper Plug	0.22w										
48	Cure Concrete	4w										
49	Asphalt Column-142.5'	18.43w										
50	Remove Lining in Key	3.15w										
51	Remove Chemical Seal Rings	0.5w										
52	Mobilize to Emplace Asphalt	2w										
53	Asphalt in Salt Section	2.64w										
54	Asphalt in Lower Lined Section	1.44w										
55	Complete Asphalt Emplacement	2.27w										
56	Cool-down Asphalt	6.43w										
57	Concrete Plug-20'	5.87w										
58	Remove Concrete Lining & Rock	1.7w										
59	Pour Concrete (20' high)	0.17w										
60	Cure Concrete	4w										
61	Remove Concrete Shaft Lining	3.23w										
62	Remove 84' of lining--4 zones	3.23w										
63	Rustler Compacted Clay Column-234.5'	6.62w										
64	Emplace & Compact Bentonite(234.5' high)	6.62w										
65	Compacted Earthen Fill-486.4'	5.44w										
66	Emplace & Compact Earthen Fill(486.4' high)	5.44w										

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

ID	Task Name	Duration	Year 1				Year 2				Year 3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
67	Concrete Plug-40'	2.69w											
68	Clean Existing Surface	0.47w											■
69	Pour Concrete	0.22w											
70	Cure Concrete	2w											
71	Compacted Earthen Fill-56.1'	0.44w											■
72	Emlace & Compact Earthen Fill (56.1'high)	0.44w											
73	Demobilization	3w											■
74	Demob	3w											■


Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

SEALING SCHEDULE – WASTE SHAFT

ID	Task Name	Duration	Year 1				Year 2				Year 3				Ye	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	Mobilization	4w	■													
3	Plant Set-up	12w	■	■												
5	Inspect & Scale Shaft-2159.5'	1w		■												
7	Install Construction Utilities	7.2w		■												
9	Drill & Grout Lining	11.21w			■											
12	Shaft Station Monolith-37'	5.17w				■										
16	Lower Salado Compacted Clay Column-96'	5.01w					■									
18	Lower Concrete-Asphalt Waterstop-50'	12.57w					■	■								
27	Compacted Salt Column-555.5'	22.87w						■	■							
29	Middle Concrete-Asphalt Waterstop-50'	10.57w							■							
38	Upper Salado Compacted Clay Column-351.5'	17.86w								■	■					
40	Upper Concrete-Asphalt Waterstop-50'	12.57w									■					
49	Asphalt Column-142.3'	20.71w										■	■			
57	Concrete Plug-20'	5.98w												■		
61	Remove Concrete Shaft Lining	5.07w													■	
63	Rustler Compacted Clay Column-234.7'	10.99w														■
65	Compacted Earthen Fill-447'	8.25w														■
67	Concrete Plug-40'	3.04w														■
71	Compacted Earthen Fill-61.5'	1.14w														■
73	Demobilization	3.5w														■

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■■■■■■■■■■	Summary	■■■■■■■■■■	Rolled Up Progress	■■■■■■■■■■
	Progress	■■■■■■■■■■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	Mobilization	4w	■													
2	Mobilize	4w	■													
3	Plant Set-up	12w	■	■												
4	Plant Set-up	12w	■	■												
5	Inspect & Scale Shaft-2159.5'	1w			■											
6	Inspect & Scale Shaft	1w			■											
7	Install Construction Utilities	7.2w		■	■											
8	Install Utilities	7.2w		■	■											
9	Drill & Grout Lining	11.21w			■	■										
10	Drill Grout Holes	4.48w			■											
11	Grout Lining	6.73w			■	■										
12	Shaft Station Monolith-37'	5.17w				■										
13	Construct Bulkheads	1w				■										
14	Pour Concrete (37' high)	1.17w				■										
15	Cure Concrete	3w				■										
16	Lower Salado Compacted Clay Column-96'	5.01w					■									
17	Emplace Bentonite Blocks (96' high)	5.01w					■									
18	Lower Concrete-Asphalt Waterstop-50'	12.57w						■	■							
19	Excavate for Lower Plug	2.72w						■	■							
20	Pour Concrete-Lower Plug (23' high-ty)	0.27w						■								
21	Excavate Waterstop	0.84w						■								
22	Place Asphalt (4' high-ty)	0.75w						■								

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task  Summary  Rolled Up Progress 
	Progress  Rolled Up Task
	Milestone  Rolled Up Milestone

ID	Task Name	Duration	Year 1				Year 2				Year 3				Ye	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
23	Cool-down Asphalt	1w														
24	Excavate for Upper Plug	2.72w														
25	Pour Concrete-Upper Plug (23' high-ty)	0.27w														
26	Cure Concrete	4w														
27	Compacted Salt Column-555.5'	22.87w														
28	Emplace & Compact Crushed/Screened Salt	22.87w														
29	Middle Concrete-Asphalt Waterstop-50'	10.57w														
30	Excavate for Lower Plug	2.72w														
31	Pour Concrete-Lower Plug	0.27w														
32	Excavate Waterstop	0.84w														
33	Place Asphalt	0.75w														
34	Cool-down Asphalt	1w														
35	Excavate for Upper Plug	2.72w														
36	Pour Concrete-Upper Plug	0.27w														
37	Cure Concrete	2w														
38	Upper Salado Compacted Clay Column-351.5'	17.86w														
39	Emplace Bentonite Blocks(351.5' high)	17.86w														
40	Upper Concrete-Asphalt Waterstop-50'	12.57w														
41	Excavate for Lower Plug	2.72w														
42	Pour Concrete-Lower Plug	0.27w														
43	Excavate Waterstop	0.84w														
44	Place Asphalt	0.75w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	Summary	Rolled Up Progress
	Progress	Rolled Up Task	
	Milestone	Rolled Up Milestone	◇

ID	Task Name	Duration	Year 1				Year 2				Year 3				Ye	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
45	Cool-down Asphalt	1w														
46	Excavate for Upper Plug	2.72w														
47	Pour Concrete-Upper Plug	0.27w														
48	Cure Concrete	4w														
49	Asphalt Column-142.3'	20.71w														
50	Remove Lining in Key	3.8w														
51	Remove Chemical Seal Rings	0.6w														
52	Mobilize to emplace asphalt	0.3w														
53	Asphalt in Salt Section	4.01w														
54	Asphalt in Lower Lined Section	2.33w														
55	Complete Asphalt Emplacement	3.24w														
56	Cool-down Asphalt	6.43w														
57	Concrete Plug-20'	5.98w														
58	Remove Concrete Lining & Rock	1.73w														
59	Pour Concrete (20' high)	0.25w														
60	Cure Concrete	4w														
61	Remove Concrete Shaft Lining	5.07w														
62	Remove 84' of lining-4 zones	5.07w														
63	Rustler Compacted Clay Column-234.7'	10.99w														
64	Emplace & Compact Bentonite (234.7' high)	10.99w														
65	Compacted Earthen Fill-447'	8.25w														
66	Emplace & Compact Earthen Fill (447' high)	8.25w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
67	Concrete Plug-40'	3.04w														
68	Clean Existing Surface	0.64w														
69	Pour Concrete	0.4w														
70	Cure Concrete	2w														
71	Compacted Earthen Fill-61.5'	1.14w														
72	Emplace & Compact Earthen Fill (61.5' high)	1.14w														
73	Demobilization	3.5w														
74	Demob	3.5w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	██████████	Summary	██████████	Rolled Up Progress	██████████
	Progress	██████████	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

1

FIGURES

1

(This page intentionally blank)




Figure I2B-1
Multi-deck Illustrating Dynamic Compaction






Figure I2B-2
Multi-deck Stage Illustrating Excavation for Asphalt Waterstop




TRI-6121-375-0

Figure I2B-3
Typical Fibercrete at Top of Asphalt




TRI-6121-376-0

Figure I2B-4
Drop pattern for 6-m-diameter shaft using a 1.2-m-diameter tamper



TRI-6121-373-0

Figure I2B-5
Plan and Section Views of Downward Spin Pattern of Grout Holes



Plan View of Grout Holes in Spin Pattern



Section A - A'

TRI-6121-374-0

Figure I2B-6
Plan and Section Views of Upward Spin Pattern of Grout Holes