

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

**RENEWAL APPLICATION
APPENDIX I2B**

SHAFT SEALING CONSTRUCTION PROCEDURES

**SHAFT SEALING SYSTEM
COMPLIANCE SUBMITTAL DESIGN REPORT**

Waste Isolation Pilot Plant
Hazardous Waste Facility Permit
Draft Renewal Application
May 2009

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

(This page intentionally blank)

Waste Isolation Pilot Plant
Hazardous Waste Facility Permit
Draft Renewal Application
May 2009

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

(This page intentionally blank)

**RENEWAL APPLICATION
APPENDIX 12B**

SHAFT SEALING CONSTRUCTION PROCEDURES

**SHAFT SEALING SYSTEM
COMPLIANCE SUBMITTAL DESIGN REPORT**

TABLE OF CONTENTS

1		
2		
3		
4		
5		
6		
7		
8		
9		
10	List of Figures	I2B-iv
11	I2B1 Introduction	I2B-1
12	I2B2 Project Mobilization	I2B-2
13	I2B2.1 Subsurface	I2B-2
14	I2B2.2 Surface	I2B-2
15	I2B2.3 Installation of Utilities	I2B-3
16	I2B3 Multi-Deck Stage	I2B-4
17	I2B4 Placement of Sealing Materials	I2B-6
18	I2B4.1 Concrete	I2B-6
19	I2B4.1.1 Shaft Station Monolith	I2B-7
20	I2B4.1.2 Concrete-Asphalt Waterstops	I2B-7
21	I2B4.1.3 Concrete Plugs	I2B-8
22	I2B4.2 Clay	I2B-8
23	I2B4.2.1 Salado and Rustler Compacted Clay Column	I2B-8
24	I2B4.3 Asphalt	I2B-9
25	I2B4.3.1 Concrete-Asphalt Waterstops	I2B-9
26	I2B4.3.2 Asphaltic Mastic Mix Column	I2B-11
27	I2B4.4 Compacted Salt Column	I2B-12
28	I2B4.5 Grout	I2B-14
29	I2B4.6 Compacted Earthen Fill	I2B-16
30	I2B4.6.1 Lower Section	I2B-16
31	I2B4.6.2 Upper Section	I2B-16
32	I2B4.7 Schedule	I2B-16
33	I2B5 List of References	I2B-43
34		

List of Figures

Figure	Title
I2B-1	Multi-deck Stage Illustrating Dynamic Compaction
I2B-2	Multi-deck Stage Illustrating Excavation for Asphalt Waterstop
I2B-3	Typical Fibercrete at Top of Asphalt
I2B-4	Drop Pattern for 6-m-diameter Shaft Using a 1.2-m-diameter Tamper
I2B-5	Plan and Section Views of Downward Spin Pattern of Grout Holes
I2B-6	Plan and Section Views of Upward Spin Pattern of Grout Holes

1 I2B1 Introduction

2 This renewal application appendix describes construction specifications for placement of shaft
3 seal materials. Flexibility is incorporated in construction specifications to facilitate placement of
4 several different material types. Engineering materials used to seal the full length of the shaft
5 include earthen fill, compacted clay, tamped crushed salt, asphalt, concrete, and a combination of
6 concrete and asphalt in concrete-asphalt waterstops. Renewal Application Appendix I2D
7 provides details of the materials. A full-length shaft seal of this type has never before been
8 constructed; however, application of available technology and equipment, standard construction
9 practices, and common materials provides confidence that the system can be placed to satisfy the
10 design requirements.

11
12 A primary feature of the construction specification is development of a work platform from
13 which seal materials are placed. Although the proposed multi-deck stage (galloway) proposed
14 here is engineered specifically for shaft sealing operations, it is similar to stages used for
15 construction of shafts. Inherently flexible, the multi-deck stage facilitates several construction
16 methods required for the various materials specified for the shaft seal system. It provides an
17 assembly of a slickline and header for transport of flowable materials from the surface to the
18 placement horizon. A crane device is attached to the base of the stage to facilitate compaction,
19 and an avenue through the stage provides a means to transport bulk material. It is understood
20 that procedures specified here may change during the tens of years preceding construction as a
21 result of equipment development, additional testing, or design changes. Further, it is
22 acknowledged that the construction methods specified are not the only methods that could place
23 the seal materials successfully.

24
25 A few assumptions are made for purposes of evaluating construction activities. These
26 assumptions are not binding, but are included to assist discussion of general operational
27 scenarios. For example, four multi-deck stages are specified, one for each shaft. This
28 specification is based on shaft-sinking experience, which indicates that because of the wear
29 encountered, it is advisable to replace rather than rebuild stages. However, much of the
30 equipment on the multi-deck stage is reused. For scheduling purposes, it is assumed that sealing
31 operations are conducted in two of the four shafts simultaneously. The Air Intake and Exhaust
32 Shafts are sealed first, and the Waste and Salt Handling Shafts are sealed last. With this
33 approach, shaft sealing will require about six and a half years, excluding related work undertaken
34 by the WIPP Operating Contractor. Sealing the shafts sequentially would require approximately
35 eleven and a half years. To facilitate discussion of scheduling and responsibilities, it is assumed
36 that sealing operations will be conducted by a contractor other than the WIPP Operating
37 Contractor.

38
39 Years from now, when actual construction begins, it is probable that alternatives may be favored.
40 Therefore, construction procedures note alternative methods in recognition that changes are
41 likely and that the construction strategy is sufficiently robust to accommodate alternatives. This
42 Renewal Application Appendix contains both general and very specific information. It begins
43 with a discussion of general mobilization in Section 2. Details of the multi-deck construction
44 stage are provided in Section 3. Section 4 contains descriptions of the construction activities.

1 Information presented here is supplemented by several engineering drawings and sketches
2 contained in Appendix E. The topical information and the level of provided detail substantiate
3 the theory that reliable shaft seal construction is possible using available technology and
4 materials.

5 6 I2B2 Project Mobilization

7 The duty descriptions that follow are for discussion purposes. The discussions do not
8 presuppose contractual arrangements, but simply identify tasks necessary for shaft seal
9 construction.

10

11 I2B2.1 Subsurface

12 Prior to initiation of sealing activities, the WIPP Operating Contractor will remove installations
13 and equipment on the repository level. A determination of items removed will be made before
14 construction begins. Such removal would include, but is not limited to, gates and fences at the
15 shaft; equipment such as winches, ventilation fans, pipelines; and communication and power
16 cables. Additionally, the following items will be removed from the shafts:

17

- 18 • cables, counterweights, and sheaves;
- 19 • existing waterlines; and
- 20 • electrical cables not required for sealing operations.

21

22 The following equipment will be stored near the shaft on the repository level by the Sealing
23 Contractor prior to initiation of sealing activities:

24

- 25 • a concrete header, hopper, and pump;
- 26 • a concrete pump line to distribute concrete; and
- 27 • an auxiliary mine fan and sufficient flexible ventilation tubing to reach work areas
28 required for installation of the shaft station concrete monolith.

29

30 The subsurface will be prepared adequately for placement of the shaft station monolith.
31 Determination of other preparatory requirements may be necessary at the time of construction.

32

33 I2B2.2 Surface

34 The Operating Contractor will remove surface facilities such as headframes, hoists, and buildings
35 to provide clear space for the Sealing Contractor. Utilities required for sealing activities (e.g., air
36 compressors, water, electrical power and communication lines) will be preserved. The Sealing
37 Contractor will establish a site office and facilities required to support the construction crews,

1 including a change house, lamp room, warehouse, maintenance shop, and security provisions.
2 Locations will be selected and foundations constructed for headframes, multi-deck stage
3 winches, man/equipment hoist, and exhaust fan. A drawing in Appendix E (Sketch E-4) depicts
4 a typical headframe and associated surface facilities. The hoist and winches will be enclosed in
5 suitable buildings; utilities and ventilation ducting will be extended to the shaft collar. The large
6 ventilation fan located near the collar is designed to exhaust air through the rigid ventilation duct,
7 resulting in the movement of fresh air down the shaft. Air flow will be sufficient to support eight
8 workers to the depth of the repository level. The following facilities will be procured and
9 positioned near the shaft collar:

- 10
- 11 • a concrete batch plant capable of weighing, batching, and mixing the concrete to design
12 specifications;
- 13 • a crushing and screening plant to process WIPP salt and local soil;
- 14 • an insulated and heated pug mill, asphalt pump, asphalt storage tank, and other auxiliary
15 equipment; and
- 16 • pads, silos, and structures to protect sealing materials from the weather.

17 The Sealing Contractor will construct a temporary structural steel bulkhead over the shaft at the
18 surface. The bulkhead will be sufficiently strong to support the weight of the multi-deck stage,
19 which will be constructed on it. When the multi-deck stage is completed, the headframe will be
20 erected. The headframe (depicted in Appendix E, Sketch E-3) will be built around the multi-
21 deck stage, and a mobile crane will be required during fabrication. When the headframe is
22 completed, cables for hoisting and lowering the multi-deck stage will be installed. Cables will
23 run from the three winches, over the sheaves in the headframe, down and under the sheaves on
24 the multi-deck stage, and up to anchors in the headframe. The headframe will be sufficiently
25 high to permit the multi-deck stage to be hoisted until the lowest component is 3.05 m (10 ft)
26 above surface. This will facilitate slinging equipment below the multi-deck stage and lowering it
27 to the work surface, as well as activities required at the collar during asphalt emplacement.
28

29 The multi-deck stage will be lowered to clear the collar, allowing the installation of compressed-
30 air-activated steel shaft collar doors, which will serve as a safety device, permitting safe access
31 to the man cage and bucket, while preventing objects from falling down the shaft. Following
32 installation of these doors, workers will utilize the multi-deck stage to traverse the shaft from the
33 collar to the repository horizon, inspecting it for safety hazards and making any necessary
34 repairs. After this inspection, the multi-deck stage will return to the surface.
35

36 I2B2.3 Installation of Utilities

37 In preparation for placement of shaft seal materials, requisite utilities will be outfitted for
38 operations. The multi-deck stage will descend from the collar to the repository horizon. As
39 added assurance against unwanted water, a gathering system similar to the one currently in place
40 at the bottom of the concrete liner will be installed and moved upward as seal emplacement

1 proceeds. Water collected will be hoisted to the surface for disposal. Additionally, any
2 significant inflow will be located and minimized by grouting. After installation of the water
3 gathering system, the following utilities will be installed from surface to the repository horizon
4 by securely fastening them to the shaft wall:

- 5
- 6 • 5.1-cm steel waterline with automatic shut-off valves every 60 m;
- 7 • 10.2-cm steel compressed-air line;
- 8 • power, signal, and communications cables;
- 9 • 15.2 cm steel slickline and header; and
- 10 • a rigid, cylindrical, ventilation duct, which would range from 107 cm in diameter in the
11 three largest shafts to 91 cm in diameter in the Salt Handling Shaft.

12 I2B3 Multi-Deck Stage

13 The multi-deck stage (galloway) provides a work platform from which all sealing operations
14 except placement of asphalt are conducted. The concept of using a multi-deck stage is derived
15 from similar equipment commonly employed during shaft sinking operations. Plan and section
16 views of conceptual multi-deck stages are shown in Appendix E, Sketches E-1 and E-2. The
17 construction decks specified here are modified from typical shaft sinking configurations in two
18 important ways to facilitate construction. Conceptual illustrations of these two modifications are
19 displayed in Figures I2B-1 and I2B-2. Figure I2B-1 illustrates the multi-deck performing
20 dynamic compaction of salt. Figure I2B-2 illustrates the multi-deck stage configured for
21 excavation of the kerf required for the asphalt waterstop in Salado salt.

22
23 A device called a polar crane mounted below the lower deck can be configured for either
24 dynamic compaction or salt excavation. The crane can rotate 360° horizontally by actuating its
25 geared track drive. Its maximum rotational speed will be approximately two revolutions per
26 minute. The crane can be controlled manually or by computer (computerized control will swiftly
27 position the tamper in the numerous drop positions required for dynamic compaction). When
28 excavation for the concrete-asphalt waterstops is required, the tamper, electromagnet, and cable
29 used for dynamic compaction will be removed, and a custom salt undercutter will be mounted on
30 the polar crane trolley. Geared drives on the crane, trolley, and undercutter will supply the force
31 required for excavation. In addition to the special features noted above and shown in Figures
32 I2B-1 and I2B-2, the multi-deck stage has the following equipment and capabilities:

- 33
- 34 • Maximum hoisting/lowering speed is approximately 4.6 m (15 ft) per minute.
- 35 • A cable, electromagnet, and tamper will be attached to the polar crane during dynamic
36 compaction. The cylindrical tamper consists of A-36 carbon steel plates bolted together
37 with high-tensile-strength steel bolts. It is hoisted and dropped by the polar crane using

1 the electromagnet. The tamper will be mechanically secured to the polar crane before
2 personnel are allowed under it.

3 • Range-finding lasers will facilitate the accurate positioning of the multi-deck stage above
4 the work surface and allow the operator to determine when the surface is sufficiently
5 level. The distance indicated by each laser will be displayed on a monitor at the crane
6 control station.

7 • Flood lights and remotely controlled closed-circuit television equipment will enable the
8 crane operator to view operations below the multi-deck stage on a monitor.

9 • Fold-out floor extensions that accommodate the variance in shaft diameter between the
10 unlined and lined portions of the shaft will be provided for safety.

11 • A cutout in each deck, combined with a removable section of the polar crane track, will
12 permit stage movement without removal of the rigid ventilation duct (which is fastened to
13 the shaft wall).

14 The multi-deck stage is equipped with many of the features found on conventional shaft sinking
15 stages, such as:

16 • three independent hoisting/lowering cables,

17 • man and material conveyances capable of passing through the multi-deck stage and
18 accessing the working surface below,

19 • a jib crane that can be used to service the working surface below,

20 • removable safety screens and railings, and

21 • centering devices.

22 Three sets of double locking devices are provided to secure the multi-deck stage to the shaft
23 wall. A suitable factor of safety for these locking devices is judged to be 4. The area of the grips
24 securing the deck is calculated from static principles:
25

26
27
28
$$FS = \mu(Co)(A)/W \quad (B-1)$$

29
30
31 where:

32
33 FS = factor of safety

34 μ = steel/salt friction coefficient = 0.15 (see Table 20.1 in McClintock and Aragon, 1966;
35 and Van Sambeek, 1988)

- 1 C_o = compressive strength of WIPP salt, which varies from 172 kg/cm² to 262 kg/cm² (Van
2 Sambeek, 1988)
3 W = total vertical weight
4 A = total gripper pad surface area.
5

6 Manipulating the equation to solve for required area, applying a factor of safety of 4, selecting
7 the heaviest work stage (753,832 kg) and the minimum compressive strength value for salt
8 (assuming that the locking pressure equals the minimum compressive strength of salt), the
9 following gripper surface area (A) is:
10 $A = 4(753,832 \text{ kg})/0.15(172 \text{ kg/cm}^2) = 11,416.5 \text{ cm}^2$, and each of the six gripper pads would be
11 1902.8 cm².
12

13 As designed, each gripper pad area is 2167.2 cm², resulting in a factor of safety (FS) of 4.56.
14 Additionally, although tension in the hoisting cables is relaxed while the multi-deck stage is in
15 the locked configuration, the cables are still available to hold the work-deck, should the locking
16 devices fail.
17

18 I2B4 Placement of Sealing Materials

19 Construction activities include placement of materials in three basic ways: (1) by slickline (e.g.,
20 concrete and asphalt), (2) by compaction (e.g., salt and earthen fill), and (3) by physical
21 placement (e.g., clay blocks). Materials will be placed at various elevations using identical
22 procedures. Because placement procedures generally are identical regardless of elevation, they
23 will be described only once. Where differences occur, they will be identified and described. In
24 general, placement of shaft seal elements is described from bottom to top.
25

26 I2B4.1 Concrete

27 Concrete is used as a seal material for several different components, such as the existing sumps
28 in the Salt Handling Shaft and the Waste Shaft, the shaft station monoliths, concrete plugs, and
29 concrete-asphalt waterstops. Existing sumps are shown in Appendix E, Drawings SNL-007,
30 Sheets 6 and 21. Shaft station monoliths are shown in Drawings SNL-007, Sheets 6, 11, 16, and
31 21. Concrete plugs are depicted on Drawings SNL-007, Sheets 4, 5, 9, 10, 14, 15, 19, and 20.
32 Lower, middle, and upper concrete-asphalt waterstops are shown in Drawing SNL-007, Sheet 22.
33 Construction material for all concrete members will be Salado Mass Concrete (SMC).
34

35 As specified, all SMC will be mixed on surface to produce a product possessing the
36 characteristics defined in Appendix A. Concrete will be transferred to its placement location
37 within the shaft via slickline and header. The slickline (shown in Figure I2B-1) is a steel pipe
38 fastened to the shaft wall. Vertical drops as great as 656 m to the repository horizon are
39 required. Such concrete transport and construction are common in mining applications. For
40 example, a large copper mine in Arizona is placing concrete at a depth of 797 m using this
41 procedure. A header attached to the bottom of the slickline is designed to absorb kinetic energy
42 generated by the falling material. The header, a steel pipe slightly larger in diameter than the
43 slickline and made of thicker steel, diverts the flow 45°, absorbing most of the impact. Because

1 the drop generates considerable force, the header will be securely supported by a reinforced steel
2 shelf bolted to the shaft wall. A flexible hose, in sections approximately 3 m long and joined by
3 quick-connect fittings, will be attached to the header.
4

5 I2B4.1.1 Shaft Station Monolith

6 Construction of the shaft station monoliths is preceded by filling two existing sumps with SMC.
7 Initially, sufficient hose will be used to convey the concrete to the bottom of the sump. The
8 discharge will remain below the concrete surface during placement to minimize air entrainment.
9 Sections of hose will be withdrawn and removed as the SMC rises to the floor of the repository
10 horizon in a continuous pour. Subsequent to filling the sump, arrangements will be made to
11 place the concrete monolith.
12

13 A small mine fan will be located above the rigid suction-duct inlet to ensure a fresh air base.
14 Masonry block forms will be constructed at the extremities of the shaft station monolith in the
15 drifts leading from the station. Temporary forms, partially filling the opening, will be erected at
16 the shafts to facilitate the placement of the outermost concrete. These temporary forms will
17 permit access necessary to ensure adequate concrete placement. SMC will be transported via the
18 slickline to the header, which will discharge into a hopper feeding the concrete pump, and the
19 pump will be attached to the pumpcrete line. The pumpcrete line, suspended in cable slings near
20 the back of the drifts, will be extended to the outer forms. A flexible hose, attached to the end of
21 the pumpcrete line, will be used by workers to direct emplacement. The pumpcrete line will be
22 withdrawn as emplacement proceeds toward the shaft.
23

24 When the concrete has reached the top of the temporary forms, they will be extended to seal the
25 openings completely, and two 5-cm-diameter polyvinyl chloride (PVC) pipes will be
26 incorporated in the upper portion of each form. Both pipes will be situated in a vertical plane
27 oriented on the long axis of the heading and inclined away from the station at approximately
28 70° to the horizontal. The upper end of the top pipe will extend to just below the back, and the
29 upper end of the lower pipe will be located just below that of the top pipe. SMC will be injected
30 through the lower pipe until return is obtained from the upper pipe, ensuring that the heading has
31 been filled to the back. The header will then be moved to a position in the shaft above the
32 designed elevation at the top of the shaft station monolith and supported by a bracket bolted to
33 the shaft wall. After the outer concrete has achieved stability, the temporary interior forms may
34 be removed. Equipment no longer required will be slung below the multi-deck stage and hoisted
35 to surface for storage and later use. The station and shaft will be filled to design elevation with
36 concrete via the slickline, header, and flexible hose. The slickline is cleaned with spherical,
37 neoprene swabs (“pigs”) that are pumped through the slickline, header, and hose.
38

39 I2B4.1.2 Concrete-Asphalt Waterstops

40 Lower, middle, and upper concrete-asphalt waterstops in a given shaft are identical and consist
41 of two SMC sections separated by an asphalt waterstop. Before the bottom member of the lower
42 concrete component is placed, the multi-deck stage will be raised into the headframe; the polar
43 crane will be mounted below the lower deck; and the salt undercutter will be mounted on the

1 crane trolley. The multi-deck stage will then return to the elevation of the concrete component.
2 Two undercutter bars will be used to make the necessary excavations for upper, middle, and
3 lower asphalt-concrete waterstops and the concrete plug above the Salado Formation. Notches
4 for the plugs will be excavated using a short, rigid cutter bar (length less than half the radius).
5 The kerf for the asphalt waterstop will be excavated using a long cutter bar that can excavate the
6 walls to a depth of one shaft radius. These operations will be conducted as required as seal
7 placement proceeds upward.
8

9 The lower concrete member (and all subsequent concrete entities) will be placed via the
10 slickline, header, and flexible hose, using the procedure outlined for the shaft station monolith.
11 Construction of vertical shaft seals provides the ideal situation for minimizing interface
12 permeability between the rock and seal materials. Concrete will flow under its own weight to
13 provide intimate contact. A tight cohesive interface was demonstrated for concrete in the small-
14 scale seal performance tests (SSSPTs). The SSSPT concrete plugs were nearly impermeable
15 without grouting. However, interface grouting is usually performed in similar construction, and
16 it will be done here in the appropriate locations.
17

18 I2B4.1.3 Concrete Plugs

19 An SMC plug, keyed into the shaft wall, is situated a few meters above the upper Salado contact
20 in the Rustler Formation. A final SMC plug is located a few meters below surface in the Dewey
21 Lake Redbeds. This plug is emplaced within the existing shaft liner using the same construction
22 technique employed for the concrete-asphalt waterstops.
23

24 I2B4.2 Clay

25 I2B4.2.1 Salado and Rustler Compacted Clay Column

26 Blocks of sodium bentonite clay, precompacted to a density of 1.8 to 2.0 g/cm³, will be the
27 sealing material. This density has been achieved at the WIPP using a compaction pressure of
28 492.2 kg/cm² in a machine designed to produce adobe blocks (Knowles and Howard, 1996).
29 Blocks are envisioned as cubes, 20.8 cm on the edge, weighing approximately 18 kg, a
30 reasonable weight for workers to handle. The bentonite blocks will be compacted at the WIPP in
31 a new custom block-compacting machine and will be stored in controlled humidity to prevent
32 desiccation cracking. Blocks will be transported from surface in the man cage, which will be
33 sized to fit through the circular “bucket hole” in the multi-deck stage. The conveyance will be
34 stacked with blocks to a height of approximately 1.8 m.
35

36 Installation will consist of manually stacking individual blocks so that all interfaces are in
37 contact. Block surfaces will be moistened with a spray of potable water as the blocks are placed
38 to initiate a minor amount of swelling, which will ensure a tight fit and a decrease in
39 permeability. Peripheral blocks will be trimmed to fit irregularities in the shaft wall and placed
40 as close to the wall as possible. Trimmed material will be manually removed with a vacuum.
41 Dry bentonite will be manually tamped into remaining voids in each layer of blocks. This
42 procedure will be repeated throughout the clay column. The multi-deck stage will, in all cases,

1 be raised and utilities removed to the surface as emplacement of sealing materials proceeds
2 upward.

3
4 Dynamic compaction construction is an alternative method of clay emplacement that could be
5 considered in the detailed design. Dynamic compaction materials being considered are:

- 6
7
 - sodium bentonite/fine silica sand, and
 - highly compressed bentonite pellets.

8
9
10 Boonsinsuk et al. (1991) developed and tested a dynamic (drop hammer) method for a relatively
11 large diameter (0.5-m) hole, simulated with a steel cylinder, that gave very good results on 1 : 1
12 dry mass mixtures of sodium bentonite and sand, at a moisture content of 17% to 19%. The
13 alternatives have the advantages of simplifying emplacement.

14
15 I2B4.3 Asphalt

16 Asphalt, produced as a distillate of petroleum, is selected as the seal material because of its
17 longevity, extremely low permeability, history of successful use as a shaft lining material, and its
18 ability to heal if deformed. Shielded from ultraviolet radiation and mixed with hydrated lime to
19 inhibit microbial degradation, the longevity of the asphalt will be great. Emplaced by tremie line
20 at the temperature specified, the material will be fluid and self-leveling, ensuring complete
21 contact with the salt.

22
23 Construction of an asphalt column using heated asphalt will introduce heat to the surrounding
24 salt. The thermal shock and heat dissipation through the salt has not been studied in detail.
25 Performance of the asphalt column may be enhanced by the introduction of the heat that results
26 from acceleration of creep and healing of microfractures. If, upon further study, the
27 thermomechanical effects are deemed undesirable or if an alternative construction method is
28 preferred at a later date, asphalt can readily be placed as blocks. Asphalt can “cold flow” to fill
29 gaps, or the seams between blocks can be filled with low-viscosity material.

30
31 I2B4.3.1 Concrete-Asphalt Waterstops

32 Electrically insulated, steel grated flooring will be constructed over the shaft at the surface. A
33 second, similar flooring will be built in the shaft 3 m below the first. These floors will be used
34 only during the emplacement of asphalt and asphaltic mastic mix (AMM) and will be removed at
35 all other times. A 12.7-cm ID/14-cm OD, 4130 steel pipe (tremie line) in 3-m lengths will be
36 electrically equipped for impedance heating, then insulated and suspended in the shaft from slips
37 (pipe holding devices) situated on the upper floor. The tremie line cross-sectional area is
38 smallest at the shoulder of the top thread, where tensional yield is 50,000 kg; the line weight is
39 20.8 kg/m. Heavier weights are routinely suspended in this manner in the petroleum and mining
40 industries.

41

1 Neat, AR-4000-graded petroleum-based asphalt cement will be the sealing material for asphalt
2 waterstops. Neat asphalt from the refinery will be delivered to the WIPP at approximately 80°C
3 in conventional, insulated refinery trucks and pumped into a heated and insulated storage tank
4 located near the shaft. The multi-deck stage will be hoisted into the headframe and mechanically
5 secured for safety. Asphalt, heated to 180°C ±5°, will be pumped down the shaft to the fill
6 elevation through the heated tremie line. Viscosity of the neat asphalt for the waterstops will be
7 sufficiently low to allow limited penetration of the DRZ. Installation of asphalt in each of the
8 concrete-waterstops is identical.

9
10 As the pipe is lowered, workers on the lower deck will attach the wiring required for heating
11 circuits and apply insulation. Workers on the top deck will install flanged and electrically
12 insulated couplings as required (the opening in the slip bowl will be large enough to permit the
13 passage of these couplings). Properly equipping and lowering the pipe should progress at the
14 rate of one section every 10 minutes. The lower asphalt waterstop requires approximately 607 m
15 of pipe for a casing weight of 12,700 kg. Additionally, electrical wire and insulation will weigh
16 about 7250 kg for a total equipped tremie line weight of 20,000 kg. Therefore, the safety factor
17 for the tremie line is 50,000 kg/20,000 kg, or 2.5.

18
19 To minimize air entrainment, the lower end of the tremie line will be immersed as much as 1 m
20 during hot asphalt emplacement. Therefore, the lower 3 m of casing will be left bare (to simplify
21 cleaning when emplacement has been completed).

22
23 Initially the tremie line will be lowered until it contacts the concrete plug (immediately
24 underlying the excavation for the waterstop) and then raised approximately 0.3 m. Asphalt
25 emplacement will proceed as follows:

- 26
27 • The impedance heating system will be energized, heating the tremie line to 180°C ±5°,
28 and the asphalt in the storage tank will be heated to approximately 180°C ±5°.
- 29 • Heated, neat asphalt will be pumped down the tremie line at a rate approximating 13
30 L/min. This low rate will ensure that the asphalt flows across the plug from the insertion
31 point, completely filling the excavation and shaft to the design elevation.
- 32 • The tremie line will be raised 3 m and cleaned by pumping a neoprene swab through it
33 with air pressure. Impedance heating will be stopped, and the line will be allowed to
34 cool. When cool, the line will be hoisted, stripped, cleaned, disassembled, and stored for
35 future use.

36 Sealing operations will be suspended until the air temperature at the top of the asphalt has fallen
37 to approximately 50°C for the comfort of the workers when they resume activity at the fill
38 horizon. Temperature will be determined by lowering a remotely read thermometer to an
39 elevation approximately 3 m above the asphalt at the center of the shaft. The temperature of the
40 asphalt at the center of the shaft will be 50°C in about a month, but active ventilation should
41 permit work to resume in about two weeks (see calculations in Appendix D of Appendix I2 in
42 the Renewal Application).

1
2 When sufficient cooling has occurred, workers will descend in the multi-deck stage and cover
3 the hot asphalt with an insulating and structural material such as fiber-reinforced shotcrete, as
4 illustrated in Figure I2B-3. To accomplish this, they will spray cementitious shotcrete containing
5 fibrillated polypropylene fibers (for added tensional strength), attaining a minimum thickness of
6 approximately 0.6 m.

8 I2B4.3.2 Asphaltic Mastic Mix Column

9 Asphaltic mastic mix (AMM) for the column will be prepared on surface in a pug mill.
10 Viscosity of the AMM can be tailored to provide desired properties such as limited migration
11 into large fractures.

- 13 • AMM will be prepared by mixing the ingredients in the pug mill, which has been heated
14 to $180^{\circ}\text{C} \pm 5^{\circ}$. The mix will be pumped from the pug mill through the tremie line to the
15 emplacement depth. AMM is self-leveling at this temperature, and its hydrostatic head
16 will ensure intimate contact with the shaft walls.
- 17 • Pumping rate will be approximately 200 L/min for efficiency, because of the larger
18 volume (approximately 1,224,700 L in the Air Intake Shaft). To facilitate efficient
19 emplacement and avoid air entrainment, the tremie line will not be shortened until the
20 mix has filled 6 vertical meters of the shaft. Back pressure (approximately 0.84 kg/cm^2)
21 resulting from 6 m of AMM above the discharge point will be easily overcome from
22 surface by the hydraulic head.

23 After 6 vertical meters of AMM have been placed:

- 25 • Impedance heating current will be turned off and locked out (the hot line will drain
26 completely).
- 27 • To prevent excessive back pressure resulting from AMM above the insertion point, the
28 line will be disconnected from the pump and hoisted hot. Two sections will be stripped,
29 removed, cleaned with a “pig,” and stacked near the shaft.
- 30 • Electrical feed will be adjusted (because of the decreased resistance of the shortened
31 line).
- 32 • The tremie line will be reconnected to the pump.
- 33 • The impedance heating system will be energized.
- 34 • When the temperature of the line has stabilized at $180^{\circ}\text{C} \pm 5^{\circ}$, pumping will resume.

35 This procedure will be followed until the entire column, including the volume computed to
36 counteract 0.9 m of vertical shrinkage (calculations in Renewal Application Appendix I2D in the
37 renewal application), has been placed. The line will be disconnected from the pump and cleaned

1 by pumping “pigs” through it with air pressure. It will then be hoisted, stripped, removed in 3 m
2 sections, and stacked on surface for reuse.

3
4 Sealing operations will be suspended following removal of the tremie line, and ventilation will
5 be continuous to speed cooling. The column will shrink vertically but maintain contact with the
6 shaft walls as it cools. When the air temperature at 3 m above the asphalt has cooled sufficiently,
7 workers will descend on the multi-deck stage and cover the hot asphalt with fibercrete as
8 described for the concrete-asphalt waterstop (Section B4.3.1) and illustrated in Figure I2B-3.

9
10 Note: Near the top of the Salado Formation, portions of the concrete liner key, chemical seal
11 rings, and concrete and steel shaft liners will be removed. Liner removal will occur before
12 emplacement of AMM. For safety, exposed rock will be secured with horizontal, radial rock
13 bolts and cyclone steel mesh. A range-finding device, fastened to the shaft wall approximately
14 3 m above the proposed top of the asphaltic column, will indicate when the hot AMM reaches
15 the desired elevation. A remotely read thermometer, affixed to the shaft wall approximately 2 m
16 above the proposed top of the column, will show when the air temperature has fallen sufficiently
17 to resume operations. The intake of the rigid ventilation duct will be positioned approximately
18 3m above the proposed top of the column, and ventilation will be continuous throughout
19 emplacement and cooling of the asphaltic column. After the multi-deck stage has been hoisted
20 into the headframe and mechanically secured for safety, emplacement of AMM will proceed.

21 22 I2B4.4 Compacted Salt Column

23 Crushed, mine-run salt, dynamically compacted against intact Salado salt, is the major long-term
24 shaft seal element. As-mined WIPP salt will be crushed and screened to a maximum particle
25 dimension of 5 mm. The salt will be transferred from surface to the fill elevation via the
26 slickline and header. A flexible hose attached to the header will be used to emplace the salt, and
27 a calculated weight of water will be added. After the salt has been nominally leveled, it will be
28 dynamically compacted. Dynamic compaction consists of compacting material by dropping a
29 tamper on it and delivering a specified amount of energy. The application of three times
30 Modified Procter Energy (MPE) to each lift (one MPE equals 2,700,000 Joules/m³) will result in
31 compacting the salt to 90% of the density of in-place rock salt.

32
33 Approximately 170 vertical meters of salt will be dynamically compacted. Dynamic compaction
34 was validated in a large-scale demonstration at Sandia National Laboratories during 1995. As-
35 mined WIPP salt was dynamically compacted to 90% density of in-place rock salt in a
36 cylindrical steel chamber simulating the Salt Handling Shaft (Ahrens and Hansen, 1995). Depth
37 of compaction is greater than that achieved by most other methods, allowing the emplacement of
38 thicker lifts. For example, dropping the 4.69 metric ton tamper 18 m (as specified below) results
39 in a compaction depth of approximately 4.6 m, allowing emplacement of lifts 1.5-m high. Most
40 other compaction methods are limited to lifts of 0.3 m or less. Lift thickness will be increased
41 and drop height decreased for the initial lift above the concrete plug at the base of the salt
42 column to ensure that the concrete is not damaged. Drop height for the second and third lifts will
43 be decreased as well. Although the tamper impact is thereby reduced, three MPE will be
44 delivered to the entire salt column.

1
2 If lifts are 1.5-m thick, the third lift below the surface will receive additional densification during
3 compaction of overlying lifts, and this phenomenon will proceed up the shaft. Construction will
4 begin by hoisting the multi-deck stage to the surface and attaching the cable, electromagnet, and
5 tamper to the hoist on the polar crane. The multi-deck assembly will be lowered to the
6 placement elevation, and moisture content of the crushed and screened salt will be calibrated.
7 Then the salt will be conveyed at a measured rate via a weighbelt conveyor to a vibrator-
8 equipped hopper overlying the 15.2-cm ID slickline. The salt will pass down the slickline and
9 exit a flexible hose connected to the header. A worker will direct the discharge so that the upper
10 surface of the lift is nominally level and suitable for dynamic compaction. A second worker will
11 add potable water, in the form of a fine spray, to the salt as it exits the hose. Water volume will
12 be electronically controlled and coordinated with the weight of the salt to achieve the desired
13 moisture content.

14
15 The initial lift above the SMC will be 4.6 m, and drop height will be 6 m. This increased lift
16 thickness and reduced drop height are specified to protect the underlying SMC plug from
17 damage and/or displacement from tamper impact. Compaction depth for a drop height of 6 m is
18 approximately 3.7 m. Ultimately, the tamper will be dropped six times in each position,
19 resulting in a total of 132 drops per lift in the larger shafts. The drop pattern is shown in Figure
20 I2B-4. A salt lift 1.5 m high will then be placed and leveled. Following compaction of the initial
21 lift, the multi-deck stage will be positioned so the base of the hoisted tamper is 10 m above the
22 surface of the salt.

23
24 The multi-deck stage will then be secured to the shaft walls by activating hydraulically powered
25 locking devices. Hydraulic pressure will be maintained on these units when they are in the
26 locked position; in addition, a mechanical pawl and ratchet on each pair will prevent loosening.
27 The safety factor for the locking devices has been calculated to be approximately 4.5. After
28 locking, tension in the hoisting cables will be relaxed, and centering rams will be activated to
29 level the decks. Prior to positioning the stage, tension will be applied to the hoisting cables; the
30 centering rams will be retracted; and the locking devices will be disengaged.

31
32 The work deck will be hoisted until the base of the retracted tamper is 23 m above the surface of
33 the salt, where it will be locked into position and leveled as described above. This procedure,
34 repeated throughout the salt column, allows emplacement and compaction of three lifts (1.5-m
35 thick) per multi-deck stage move. Depth of compaction for a drop height of 18 m is
36 approximately 4.6 m. Therefore the third lift below the fill surface will receive a total of 9 MPE
37 ($274,560 \text{ m kg/m}^3$), matching the energy applied in the successful, large-scale demonstration.

38
39 The compactive effect expands laterally as it proceeds downward from the base of the tamper
40 and will effectively compact the salt into irregularities in the shaft wall, as demonstrated in the
41 large-scale demonstration. Although other techniques could be used, dynamic compaction was
42 selected because it is simple, can be used in the WIPP shafts, and has been demonstrated
43 (Hansen and Ahrens, 1996).

44

1 The tamper will be dropped from the hoisted position by turning off the power to the
2 electromagnet. Immediately upon release, the crane operator will “chase” the tamper by
3 lowering the electromagnet at twice hoisting speed; the magnet will engage the tamper, allowing
4 it to be hoisted for the subsequent drop. Initially, the tamper will be dropped in positions that
5 avoid impact craters caused by preceding drops. The surface will then be leveled manually and
6 the tamper dropped in positions omitted during the previous drop series.

7
8 Experience gained during the large-scale salt compaction demonstration indicated that a
9 considerable volume of dust is generated during the emplacement of the salt, but not during
10 dynamic compaction. However, because the intake of the rigid vent duct is below the multi-deck
11 stage, workers below the stage will wear respirators during emplacement. They will be the only
12 workers affected by dust during dynamic compaction.

13
14 The Air Intake Shaft will require 22 drop positions (Figure I2B-4). Application of one MPE
15 requires six drops in each position, for a total of 132 drops per lift. Three MPE, a total of 396
16 drops per lift, will be applied to all salt. After each compaction cycle, the salt surface will be
17 leveled manually and the tamper will be dropped in positions omitted in the preceding drop
18 series. Two lifts, each 1.8 m high, will then be sequentially placed, leveled, and compacted with
19 two MPE, using a 6-m drop height.

20
21 Dynamic compaction ensures a tight interface. Salt compacted during the large-scale dynamic
22 compaction demonstration adhered so tenaciously to the smooth interior walls of the steel
23 compaction chamber that grinders with stiff wire wheels were required for its removal.

24 25 I2B4.5 Grout

26 Ultrafine sulfate-resistant cementitious grout (Ahrens et al., 1996) is selected as the sealing
27 material. Specifically developed for use at the WIPP, and successfully demonstrated in an in situ
28 test, the hardened grout has a permeability of $1 \times 10^{-21} \text{ m}^2$. It has the ability to penetrate fractures
29 smaller than 6 microns and is being used for the following purposes:

- 30
31
- to seal many of the microfractures in the DRZ and ensure a tight interface between SMC
32 and the enclosing rock, and
 - to solidify fractured rock behind existing concrete shaft liners, prior to removal of the
33 liner (for worker safety).
34

35 The interface between concrete plugs in the Salado Formation (and one in the Rustler Formation,
36 a short distance above the Salado) will be grouted. A 45° downward-opening cone of reverse
37 circulation diamond drill holes will be collared in the top of the plugs, drilled in a spin pattern
38 (see Figure I2B-5), and stage grouted with ultrafine cementitious grout at 3.5 kg/cm^2 below
39 lithostatic pressure. Stage grouting consists of:

- 40
41
- drilling and grouting primary holes, one at a time;

- 1 • drilling and grouting secondary holes, one at a time, on either side of the primary holes
2 that accepted grout; and
- 3 • (if necessary) drilling and grouting tertiary holes on either side of secondary holes that
4 accepted grout.

5 Note: For safety, all liner removal tasks will be accomplished from the bottom deck. In areas
6 where the steel liner is removed, it will be cut into manageable pieces with a cutting torch and
7 hoisted to the surface for disposal. Mechanical methods will be employed to clean and roughen
8 the existing concrete shaft liner before placing the Dewey Lake SMC plug in the shafts.
9

10 The work sequence will start 3 m below the lower elevation of liner removal. A 45° upward-
11 opening cone of grout injection holes, drilled in a “spin” pattern (Figure I2B-6), will be drilled to
12 a depth subtending one shaft radius on a horizontal plane. These holes will be stage grouted as
13 described in Section 4.5. Noncoring, reverse circulation, diamond drill equipment will be used
14 to avoid plugging fractures with fine-grained diamond drill cuttings. Ultrafine cementitious
15 grout will be mixed on the surface, transferred via the slickline to the upper deck of the multi-
16 deck stage, and injected at 3.5 kg/cm² gage below lithostatic pressure to avoid hydrofracturing
17 the rock. Grout will be transferred in batches, and after each transfer, a “pig” will be pumped
18 through the slickline and header to clean them. Grouting will proceed upward from the lowest
19 fan to the highest. Recent studies conducted in the Air Intake Shaft (Dale and Hurtado, 1996)
20 show that this hole depth exceeds that required for complete penetration of the Disturbed Rock
21 Zone (DRZ). Maximum horizontal spacing at the ends of the holes will be 3 m.
22

23 The multi-deck stage will then be raised 3 m and a second fan, identical to the first, will be
24 drilled and grouted. This procedure will continue, with grout fans 3 m apart vertically, until the
25 highest fan, located 3 m above the highest point of liner removal, has been drilled and grouted.
26 Ultrafine cementitious grout was observed to penetrate more than 2 m in the underground
27 grouting experiment conducted at the WIPP in Room L-3 (Ahrens and Onofrei, 1996).
28

29 When grouting is completed, the multi-deck stage will be lowered to the bottom of the liner
30 removal section and a hole will be made through the concrete liner. This hole, approximately 30
31 cm in diameter, will serve as “free-face” to which the liner will be broken. Similar establishment
32 and utilization of free face is a common practice in hard rock mining (e.g., the central drill hole
33 in a series drilled into the rock to be blasted is left empty and used as free-face to which
34 explosives in adjacent holes break the rock). Radial, horizontal percussion holes will be drilled
35 on a 30-cm grid (or less, if required), covering the liner to be removed. Hydraulic wedges,
36 activated in these holes, will then break out the liner, starting adjacent to the free face and
37 progressing away from it, from the bottom up. Broken fragments of the concrete liner will fall to
38 the fill surface below.
39

40 A mucking “claw,” suspended from the trolley of the polar crane, will collect the broken
41 concrete and place it in the bucket for removal to the surface. As many as three buckets can be
42 used to speed this work.
43

1 I2B4.6 Compacted Earthen Fill

2 Local soil, screened to a maximum particle dimension of 13 mm, will be placed and compacted
3 to inhibit the migration of surficial water into the shaft cross section. Such movement is further
4 decreased by a 12-m high SMC plug at the top of the Dewey Lake Redbeds.

5
6 I2B4.6.1 Lower Section

7 Emplacement of the compacted earthen fill will proceed as follows:

- 8
9
- Moisture content of the screened soil will be determined.
 - The soil will then be transferred via the slickline, header, and flexible hose from surface
10 to the fill elevation. The moisture content optimal for compaction will be achieved using
11 the same procedure as described for compacted salt (Section B4.4). The soil will be
12 emplaced in lifts 1.2 m high (depth of compaction is approximately 3.7 m) and
13 dynamically compacted using a drop height of 18.3 m.
 - The fill will be dynamically compacted until its hydraulic conductivity to water is
14 nominally equivalent to that of the surrounding formation.
- 15
16

17 This procedure will continue until the lower section has been emplaced and compacted. Care
18 will be exercised at the top of the column to ensure that all soil receives sufficient compaction.

19
20 I2B4.6.2 Upper Section

21 The upper section contains insufficient room to employ dynamic compaction. Therefore the
22 screened soil, emplaced as described above, will be compacted by vibratory-impact sheepsfoot
23 roller, vibratory sheepsfoot roller, or a walk-behind vibratory-plate compactor. Because of the
24 limited compaction depth of this equipment, lifts will be 0.3 m high. The top of the fill will be
25 coordinated with the WIPP Operating Contractor to accommodate plans for decommissioning
26 surface facilities and placing markers.

27
28 I2B4.7 Schedule

29 Preliminary construction schedules are included on the following pages. The first schedule is a
30 concise outline of the total construction schedule. It is followed by individual schedules for each
31 shaft. The first schedule in each shaft series is a truncated schedule showing the major
32 milestones. The truncated schedules are followed by detailed construction schedules for each
33 shaft. These schedules indicate that it will take approximately six and a half years to complete
34 the shaft sealing operations, assuming two shafts are simultaneously sealed.

1

SEALING SCHEDULE - ALL SHAFTS

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4				Year 5				Year 6				Year 7	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	Project Mobilization	15w	■																									
2	Air Intake Shaft Shaft	159.85w		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■										
3	Salt Shaft	115.19w													■	■	■	■	■	■	■	■						
4	Exhaust Shaft	129.23w		■	■	■	■	■	■	■	■	■	■	■														
5	Waste Shaft	172.71w													■	■	■	■	■	■	■	■	■	■	■	■		
6	Project Demobilization	8w																										■

Project: SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task  Progress  Milestone 	Summary Rolled Up Task Rolled Up Milestone 	Rolled Up Progress 
Tue 7/9/ 11:15.MPP 1			

1

SEALING SCHEDULE - AIR INTAKE SHAFT

ID	Task Name	Duration	Year 1				Year 2				Year 3							
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1			
1	Mobilization	4w	■															
3	Plant Set-up	12w	■	■														
5	Inspect & Scale Shaft-2151'	1w		■														
7	Install Construction Utilities	7.17w		■														
9	Drill & Grout Lining	11.5w			■													
11	Shaft Station Monolith-37'	4.78w			■													
15	Lower Salado Compacted Clay Column-93.5'	4.96w				■												
17	Lower Concrete-Asphalt Waterstop-50'	8.25w					■											
26	Compacted Salt Column-563.5'	23.58w						■										
28	Middle Concrete-Asphalt Waterstop-50'	8.25w							■									
37	Upper Salado Compacted Clay Column-344'	18.24w								■								
39	Upper Concrete-Asphalt Waterstop-50'	10.25w									■							
48	Asphalt Column-138.3'	19.41w										■						
56	Concrete Plug-20'	5.99w											■					
61	Remove Concrete Shaft Lining	5.71w												■				
63	Rustler Compacted Clay Column-234.7'	8.36w													■			
65	Compacted Earthen Fill-473'	7.59w														■		
67	Concrete Plug-40'	2.96w															■	
71	Compacted Earthen Fill-57'	0.65w																■
73	Demobilization	3.2w																■

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task Progress Milestone	Summary Rolled Up Task Rolled Up Milestone ◇	Rolled Up Progress
---	-------------------------------	--	--------------------

ge 1

ID	Task Name	Duration	Year 1				Year 2				Year 3			
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	Mobilization	4w	■											
2	Mobilize	4w	■											
3	Plant Set-up	12w	■	■										
4	Plant Set-up	12w	■	■										
5	Inspect & Scale Shaft-2151'	1w			■									
6	Inspect & Scale Shaft	1w			■									
7	Install Construction Utilities	7.17w		■	■									
8	Install Utilities	7.17w		■	■									
9	Drill & Grout Lining	11.5w			■	■								
10	Drill & Grout Lining	11.5w			■	■								
11	Shaft Station Monolith-37'	4.78w				■	■							
12	Construct Bulkheads	0.8w				■								
13	Pour Concrete (37' high)	0.98w				■								
14	Cure Concrete	3w				■	■							
15	Lower Salado Compacted Clay Column-93.5'	4.96w				■	■							
16	Emplace Bentonite Blocks (93.5' high)	4.96w				■	■							
17	Lower Concrete-Asphalt Waterstop-50'	8.25w					■	■						
18	Excavate for Lower Plug	1.87w					■	■						
19	Pour Concrete-Lower Plug (23' high typ.)	0.28w					■							
20	Excavate Waterstop	0.63w					■							
21	Place Asphalt (4' high typ.)	0.72w					■							
22	Cool-down Asphalt	1w					■							

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

Page 1

ID	Task Name	Duration	Year 1				Year 2				Year 3				
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
23	Excavate for Upper Plug	1.67w													
24	Pour Concrete-Upper Plug (23' high typ.)	0.28w													
25	Cure Concrete	2w													
26	Compacted Salt Column-583.5'	23.58w					■	■	■	■					
27	Emlace & Compact Crushed/Screened Salt	23.58w					■	■	■	■					
28	Middle Concrete-Asphalt Waterstop-50'	8.25w													
29	Excavate for Lower Plug	1.67w													
30	Pour Concrete-Lower Plug	0.28w													
31	Excavate Waterstop	0.63w													
32	Place Asphalt	0.72w													
33	Cool-down Asphalt	1w													
34	Excavate for Upper Plug	1.67w													
35	Pour Concrete-Upper Plug	0.28w													
36	Cure Concrete	2w													
37	Upper Salado Compacted Clay Column-344'	18.24w													
38	Emlace Bentonite Blocks	18.24w													
39	Upper Concrete-Asphalt Waterstop-50'	10.25w													
40	Excavate for Lower Plug	1.67w													
41	Pour Concrete-Lower Plug	0.28w													
42	Excavate Waterstop	0.63w													
43	Place Asphalt	0.72w													
44	Cool-down Asphalt	1w													

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task Progress Milestone	Summary Rolled Up Task Rolled Up Milestone ◇	Rolled Up Progress
---	-------------------------------	--	--------------------

ID	Task Name	Duration	Year 1				Year 2				Year 3				
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
45	Excavate for Upper Plug	1.67w													
46	Pour Concrete-Upper Plug	0.28w													
47	Cure Concrete	4w													
48	Asphalt Column-138.3'	19.41w													
49	Remove Lining in Key	3.76w													
50	Remove Chemical Seal Rings	0.6w													
51	Mobilize to Emplace Asphalt	0.3w													
52	Asphalt in Salt Section	3.62w													
53	Asphalt in Lower Lined Section	1.93w													
54	Complete Asphalt Emplacement	2.77w													
55	Cool-down Asphalt	6.43w													
56	Concrete Plug-20'	5.99w													
57	Remove Concrete Lining & Rock	1.65w													
58	Remove Liner Plate	0.13w													
59	Pour Concrete(20' high)	0.21w													
60	Cure Concrete	4w													
61	Remove Concrete Shaft Lining	5.71w													
62	Remove 88' of lining-4 zones	5.71w													
63	Rustler Compacted Clay Column-234.7'	8.36w													
64	Emplace & Compact Bentonite(234.7' high)	8.36w													
65	Compacted Earthen Fill-473'	7.59w													
66	Emplace & Compact Earthen Fill(473' high)	7.59w													

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

Page 3

ID	Task Name	Duration	Year 1				Year 2				Year 3				
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
67	Concrete Plug-40'	2.96w													
68	Clean Existing Surface	0.6w													
69	Pour Concrete(40' high)	0.36w													
70	Cure Concrete	2w													
71	Compacted Earthen Fill-57'	0.65w													
72	Emplace & Compact Earthen Fill (57' high)	0.65w													
73	Demobilization	3.2w													
74	Demob	3.2w													

Project: AIR INTAKE SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

1

SEALING SCHEDULE - SALT HANDLING SHAFT

ID	Task Name	Duration	Year 1				Year 2				Qtr 1	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
1	Mobilization	4w	■									
3	Plant Set-up	12w	■	■								
5	Inspect & Scale Shaft-2164.5'	1.06w		■								
7	Install Construction Utilities	7.6w		■	■							
9	Drill & Grout Lining	5.35w			■							
12	Shaft Station Monolith-37'	4.44w			■	■						
16	Lower Salado Compacted Clay Column-107'	3.06w				■						
18	Lower Concrete-Asphalt Waterstop-50'	8.74w				■	■					
27	Compacted Salt Column-560'	12.67w				■	■	■				
29	Middle Concrete-Asphalt Waterstop-50'	8.74w					■	■	■			
38	Upper Salado Compacted Clay Column-335'	9.58w						■	■	■		
40	Upper Concrete-Asphalt Waterstop-50'	8.74w						■	■	■		
49	Asphalt Column-140'	15.33w							■	■	■	
57	Concrete Plug-20'	5.32w								■	■	
61	Remove Concrete Shaft Lining	1.9w									■	
63	Rustler Compacted Clay Column-234'	4.81w									■	
65	Compacted Earthen Fill-449'	3.65w										■
67	Concrete Plug-40'	2.45w										■
71	Compacted Earthen Fill-92.5'	0.65w										■
73	Demobilization	3w										■

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2					
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
1	Mobilization	4w	■									
2	Mobilize	4w	■									
3	Plant Set-up	12w	■	■								
4	Plant Set-up	12w	■	■								
5	Inspect & Scale Shaft-2164.5'	1.06w		■								
6	Inspect & Scale Shaft	1.06w		■								
7	Install Construction Utilities	7.8w		■								
8	Install Utilities	7.6w		■								
9	Drill & Grout Lining	5.35w			■							
10	Drill Grout Holes	2.14w			■							
11	Grout Lining	3.21w			■							
12	Shaft Station Monolith-37'	4.44w			■							
13	Construct Bulkheads	0.8w			■							
14	Pour Concrete (37' high)	0.64w			■							
15	Cure Concrete	3w			■							
16	Lower Salado Compacted Clay Column-107'	3.06w			■							
17	Emlace Bentonite Blocks (107.0' high)	3.06w			■							
18	Lower Concrete-Asphalt Waterstop-50'	8.74w			■							
19	Excavate for Lower Plug	1.38w			■							
20	Pour Concrete-Lower Plug (23' high-ty)	0.17w			■							
21	Excavate Waterstop	0.34w			■							
22	Place Asphalt (4' high-ty)	0.3w			■							

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/98	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

Page 1

ID	Task Name	Duration	Year 1				Year 2			
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
23	Cool-down Asphalt	1w								
24	Excavate for Upper Plug	1.38w								
25	Pour Concrete-Upper Plug (23' high-ty)	0.17w								
26	Cure Concrete	4w								
27	Compacted Salt Column-580'	12.67w								
28	Emlace & Compact Crushed/Screened Salt	12.67w								
29	Middle Concrete-Asphalt Waterstop-50'	6.74w								
30	Excavate for Lower Plug	1.38w								
31	Pour Concrete-Lower Plug	0.17w								
32	Excavate Waterstop	0.34w								
33	Place Asphalt	0.3w								
34	Cool-down Asphalt	1w								
35	Excavate for Upper Plug	1.38w								
36	Pour Concrete-Upper Plug	0.17w								
37	Cure Concrete	2w								
38	Upper Salado Compacted Clay Column-335'	9.58w								
39	Emlace Bentonite Blocks	9.58w								
40	Upper Concrete-Asphalt Waterstop-50'	8.74w								
41	Excavate for Lower Plug	1.38w								
42	Pour Concrete-Lower Plug	0.17w								
43	Excavate Waterstop	0.34w								
44	Place Asphalt	0.3w								

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

ID	Task Name	Duration	Year 1				Year 2				
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
45	Cool-down Asphalt	1w									
46	Excavate for Upper Plug	1.38w									
47	Pour Concrete-Upper Plug	0.17w									
48	Cure Concrete	4w									
49	Asphalt Column-140'	15.33w									
50	Remove Lining in Key	2.02w									
51	Remove Chemical Seal Rings	0.4w									
52	Mobilize to emplace asphalt	2w									
53	Asphalt in Salt Section	2.73w									
54	Asphalt in Lower Lined Section	0.25w									
55	Complete Asphalt Emplacement	1.5w									
56	Cool-down Asphalt	6.43w									
57	Concrete Plug-20'	5.32w									
58	Remove Concrete Lining & Rock	1.11w									
59	Pour Concrete (20' high)	0.21w									
60	Cure Concrete	4w									
61	Remove Concrete Shaft Lining	1.9w									
62	Remove 72' of lining-4 zones	1.9w									
63	Rustler Compacted Clay Column-234'	4.81w									
64	Emplace & Compact Bentonite (234' high)	4.81w									
65	Compacted Earthen Fill-449'	3.65w									
66	Emplace & Compact Earthen Fill (449' high)	3.65w									

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

Page 3

ID	Task Name	Duration	Year 1				Year 2				
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
67	Concrete Plug-40'	2.45w									
68	Clean Existing Surface	0.34w									■
69	Pour Concrete	0.11w									
70	Cure Concrete	2w									
71	Compacted Earthen Fill-92.5'	0.85w									■
72	Emlace & Compact Earthen Fill (92.5'high)	0.65w									
73	Demobilization	3w									■
74	Demob	3w									■

Project: SALT HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task 	Summary 	Rolled Up Progress 
	Progress 	Rolled Up Task	
	Milestone	Rolled Up Milestone 	

1

SEALING SCHEDULE - EXHAUST SHAFT

ID	Task Name	Duration	Year 1				Year 2				Year 3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Mobilization	4w	■										
3	Plant Set-up	12w	■	■									
5	Inspect & Scale Shaft-2159.5'	1w		■									
7	Install Construction Utilities	7.2w		■									
9	Drill & Grout Lining	8.26w			■								
12	Shaft Station Monolith-33'	3.69w			■								
16	Lower Salado Compacted Clay Column-98'	3.18w				■							
18	Lower Concrete-Asphalt Waterstop-50'	9.19w				■							
27	Compacted Salt Column-559'	14.37w					■						
29	Middle Concrete-Asphalt Waterstop-50'	7.19w					■						
38	Upper Salado Compacted Clay Column-340'	11.01w						■					
40	Upper Concrete-Asphalt Waterstop-50'	9.19w						■					
49	Asphalt Column-142.5'	18.43w							■				
57	Concrete Plug-20'	5.87w								■			
61	Remove Concrete Shaft Lining	3.23w									■		
63	Rustler Compacted Clay Column-234.5'	6.62w										■	
65	Compacted Earthen Fill-486.4'	5.44w											■
67	Concrete Plug-40'	2.69w											■
71	Compacted Earthen Fill-56.1'	0.44w											■
73	Demobilization	3w											■

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task Progress Milestone	Summary Rolled Up Task Rolled Up Milestone ◇	Rolled Up Progress
--	-------------------------------	--	--------------------

ge 1

ID	Task Name	Duration	Year 1				Year 2				Year 3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Mobilization	4w	■										
2	Mobilize	4w	■										
3	Plant Set-up	12w	■	■									
4	Plant Set-up	12w	■	■									
5	Inspect & Scale Shaft-2159.5'	1w		■									
6	Inspect & Scale Shaft	1w		■									
7	Install Construction Utilities	7.2w		■									
8	Install Utilities	7.2w		■									
9	Drill & Grout Lining	8.26w			■	■							
10	Drill Grout Holes	3.3w			■								
11	Grout Lining	4.96w			■								
12	Shaft Station Monolith-33'	3.69w				■							
13	Construct Bulkheads	0.4w				■							
14	Pour Concrete (33' high)	0.29w				■							
15	Cure Concrete	3w				■							
16	Lower Salado Compacted Clay Column-98'	3.18w					■						
17	Emlace Bentonite Blocks (98' high)	3.18w					■						
18	Lower Concrete-Asphalt Waterstop-50'	9.19w						■	■				
19	Excavate for Lower Plug	1.45w						■					
20	Pour Concrete-Lower Plug (23' high-ty)	0.22w						■					
21	Excavate Waterstop	0.47w						■					
22	Place Asphalt (4' high-ty)	0.38w						■					

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

Page 1

ID	Task Name	Duration	Year 1				Year 2				Year 3		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
23	Cool-down Asphalt	1w											
24	Excavate for Upper Plug	1.45w				■							
25	Pour Concrete-Upper Plug (23' high-ty)	0.22w				■							
26	Cure Concrete	4w				■							
27	Compacted Salt Column-559'	14.37w				■	■						
28	Emlace & Compact Crushed/Screened Salt	14.37w				■	■						
29	Middle Concrete-Asphalt Waterstop-50'	7.19w					■	■					
30	Excavate for Lower Plug	1.45w					■						
31	Pour Concrete-Lower Plug	0.22w					■						
32	Excavate Waterstop	0.47w					■						
33	Place Asphalt	0.38w					■						
34	Cool-down Asphalt	1w					■						
35	Excavate for Upper Plug	1.45w					■						
36	Pour Concrete-Upper Plug	0.22w					■						
37	Cure Concrete	2w					■						
38	Upper Salado Compacted Clay Column-340'	11.01w					■	■					
39	Emlace Bentonite Blocks(340' high)	11.01w					■	■					
40	Upper Concrete-Asphalt Waterstop-50'	9.19w					■	■					
41	Excavate for Lower Plug	1.45w					■						
42	Pour Concrete-Lower Plug	0.22w					■						
43	Excavate Waterstop	0.47w					■						
44	Place Asphalt	0.38w					■						

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task	■		
	Milestone	◇	Rolled Up Milestone	◇		

ID	Task Name	Duration	Year 1				Year 2				Year 3	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
45	Cool-down Asphalt	1w										
46	Excavate for Upper Plug	1.45w										
47	Pour Concrete-Upper Plug	0.22w										
48	Cure Concrete	4w										
49	Asphalt Column-142.5'	18.43w										
50	Remove Lining in Key	3.15w										
51	Remove Chemical Seal Rings	0.5w										
52	Mobilize to Emplace Asphalt	2w										
53	Asphalt in Salt Section	2.64w										
54	Asphalt in Lower Lined Section	1.44w										
55	Complete Asphalt Emplacement	2.27w										
56	Cool-down Asphalt	6.43w										
57	Concrete Plug-20'	5.87w										
58	Remove Concrete Lining & Rock	1.7w										
59	Pour Concrete (20' high)	0.17w										
60	Cure Concrete	4w										
61	Remove Concrete Shaft Lining	3.23w										
62	Remove 84' of lining-4 zones	3.23w										
63	Rustler Compacted Clay Column-234.5'	6.62w										
64	Emplace & Compact Bentonite(234.5' high)	6.62w										
65	Compacted Earthen Fill-486.4'	5.44w										
66	Emplace & Compact Earthen Fill(486.4' high)	5.44w										

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task 	Summary 	Rolled Up Progress 
	Progress 	Rolled Up Task	
	Milestone	Rolled Up Milestone 	

Page 3

ID	Task Name	Duration	Year 1				Year 2				Year	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
67	Concrete Plug-40'	2.69w										
68	Clean Existing Surface	0.47w										■
69	Pour Concrete	0.22w										
70	Cure Concrete	2w										
71	Compacted Earthen Fill-56.1'	0.44w										■
72	Emlace & Compact Earthen Fill (56.1'high)	0.44w										
73	Demobilization	3w										
74	Demob	3w										■

Project: EXHAUST SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task Summary Progress Milestone	Rolled Up Task Rolled Up Milestone	Rolled Up Progress
--	--	---------------------------------------	--------------------

14

1

SEALING SCHEDULE - WASTE SHAFT

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Mobilization	4w	■														
3	Plant Set-up	12w	■	■													
5	Inspect & Scale Shaft-2159.5'	1w		■													
7	Install Construction Utilities	7.2w		■													
9	Drill & Grout Lining	11.21w			■												
12	Shaft Station Monolith-37'	5.17w				■											
16	Lower Salado Compacted Clay Column-98'	5.01w					■										
18	Lower Concrete-Asphalt Waterstop-50'	12.57w						■									
27	Compacted Salt Column-555.5'	22.87w							■								
29	Middle Concrete-Asphalt Waterstop-50'	10.57w								■							
38	Upper Salado Compacted Clay Column-351.5'	17.86w									■						
40	Upper Concrete-Asphalt Waterstop-50'	12.57w										■					
49	Asphalt Column-142.3'	20.71w											■				
57	Concrete Plug-20'	5.98w												■			
61	Remove Concrete Shaft Lining	5.07w													■		
63	Rustler Compacted Clay Column-234.7'	10.99w														■	
65	Compacted Earthen Fill-447'	8.25w															■
67	Concrete Plug-40'	3.04w															■
71	Compacted Earthen Fill-61.5'	1.14w															■
73	Demobilization	3.5w															■

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/98	Task Progress Milestone	Summary Rolled Up Task Rolled Up Milestone	Rolled Up Progress Rolled Up Milestone
---	-------------------------------	--	---

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	Mobilization	4w	■													
2	Mobilize	4w	■													
3	Plant Set-up	12w	■	■												
4	Plant Set-up	12w	■	■												
5	Inspect & Scale Shaft-2159.5'	1w			■											
6	Inspect & Scale Shaft	1w			■											
7	Install Construction Utilities	7.2w		■	■											
8	Install Utilities	7.2w		■	■											
9	Drill & Grout Lining	11.21w			■	■										
10	Drill Grout Holes	4.48w			■											
11	Grout Lining	6.73w			■	■										
12	Shaft Station Monolith-37'	5.17w				■										
13	Construct Bulkheads	1w				■										
14	Pour Concrete (37' high)	1.17w				■										
15	Cure Concrete	3w				■										
16	Lower Salado Compacted Clay Column-96'	5.01w					■									
17	Emplace Bentonite Blocks (96' high)	5.01w					■									
18	Lower Concrete-Asphalt Waterstop-50'	12.57w						■	■							
19	Excavate for Lower Plug	2.72w						■	■							
20	Pour Concrete-Lower Plug (23' high-ty)	0.27w						■								
21	Excavate Waterstop	0.84w						■								
22	Place Asphalt (4' high-ty)	0.75w						■								


Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task	■	Summary	■	Rolled Up Progress	■
	Progress	■	Rolled Up Task			
	Milestone		Rolled Up Milestone	◇		

Page 1

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
23	Cool-down Asphalt	1w														
24	Excavate for Upper Plug	2.72w														
25	Pour Concrete-Upper Plug (23' high-ty)	0.27w														
26	Cure Concrete	4w														
27	Compacted Salt Column-555.5'	22.87w														
28	Emplace & Compact Crushed/Screened Salt	22.87w														
29	Middle Concrete-Asphalt Waterstop-50'	10.57w														
30	Excavate for Lower Plug	2.72w														
31	Pour Concrete-Lower Plug	0.27w														
32	Excavate Waterstop	0.84w														
33	Place Asphalt	0.75w														
34	Cool-down Asphalt	1w														
35	Excavate for Upper Plug	2.72w														
36	Pour Concrete-Upper Plug	0.27w														
37	Cure Concrete	2w														
38	Upper Salado Compacted Clay Column-351.5'	17.86w														
39	Emplace Bentonite Blocks(351.5' high)	17.86w														
40	Upper Concrete-Asphalt Waterstop-50'	12.57w														
41	Excavate for Lower Plug	2.72w														
42	Pour Concrete-Lower Plug	0.27w														
43	Excavate Waterstop	0.84w														
44	Place Asphalt	0.75w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
45	Cool-down Asphalt	1w														
46	Excavate for Upper Plug	2.72w														
47	Pour Concrete-Upper Plug	0.27w														
48	Cure Concrete	4w														
49	Asphalt Column-142.3'	20.71w														
50	Remove Lining in Key	3.8w														
51	Remove Chemical Seal Rings	0.6w														
52	Mobilize to emplace asphalt	0.3w														
53	Asphalt in Salt Section	4.01w														
54	Asphalt in Lower Lined Section	2.33w														
55	Complete Asphalt Emplacement	3.24w														
56	Cool-down Asphalt	6.43w														
57	Concrete Plug-20'	5.98w														
58	Remove Concrete Lining & Rock	1.73w														
59	Pour Concrete (20' high)	0.25w														
60	Cure Concrete	4w														
61	Remove Concrete Shaft Lining	5.07w														
62	Remove 84' of lining—4 zones	5.07w														
63	Rustler Compacted Clay Column-234.7'	10.99w														
64	Emplace & Compact Bentonite (234.7' high)	10.99w														
65	Compacted Earthen Fill-447'	8.25w														
66	Emplace & Compact Earthen Fill (447' high)	8.25w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task  Summary  Rolled Up Progress 
	Progress  Rolled Up Task
	Milestone  Rolled Up Milestone 

Page 3

ID	Task Name	Duration	Year 1				Year 2				Year 3				Year 4	
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
67	Concrete Plug-40'	3.04w														
68	Clean Existing Surface	0.64w														
69	Pour Concrete	0.4w														
70	Cure Concrete	2w														
71	Compacted Earthen Fill-61.5'	1.14w														
72	Emplace & Compact Earthen Fill (61.5' high)	1.14w														
73	Demobilization	3.5w														
74	Demob	3.5w														

Project: WASTE HANDLING SHAFT SEALING SCHEDULE Date: Tue 7/9/96	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone		Rolled Up Milestone			

1 I2B5 List of References

- 2 Ahrens, E.H., and F.D. Hansen. 1995. *Large-Scale Dynamic Compaction Demonstration Using*
3 *WIPP Salt: Fielding and Preliminary Results*. SAND95-1941. Albuquerque, NM: Sandia
4 National Laboratories. (Copy on file in the Sandia WIPP Central Files, Sandia National
5 Laboratories, Albuquerque, NM [SWCF] as WPO31104.)
6
- 7 Ahrens, E.H., and M. Onofrei. 1996. "Ultrafine Cement Grout for Sealing Underground
8 Nuclear Waste Repositories," *2nd North American Rock Mechanics Symposium (NARMS 96),*
9 *Montreal, Quebec, June 19-21, 1996*. SAND96-0195C. Albuquerque, NM: Sandia National
10 Laboratories. (Copy on file in the SWCF as WPO31251.)
11
- 12 Ahrens, E.H., T.F. Dale, and R.S. Van Pelt. 1996. *Data Report on the Waste Isolation Pilot*
13 *Plant Small-Scale Seal Performance Test, Series F Grouting Experiment*. SAND93-1000.
14 Albuquerque, NM: Sandia National Laboratories. (Copy on file in the SWCF as WPO37355.)
15
- 16 Boonsinsuk, P., B.C. Pulles, B.H. Kjartanson, and D.A. Dixon. 1991. "Prediction of
17 Compactive Effort for a Bentonite-Sand Mixture," *44th Canadian Geotechnical Conference,*
18 *Preprint Volume, Calgary, Alberta, September 29-October 2, 1991*. Paper No. 64. Waterloo,
19 Ontario: Canadian Geotechnical Society. Pt. 2, 64/1 through 64/12. (Copy on file in the
20 SWCF.)
21
- 22 Dale, T., and L.D. Hurtado. 1996. "WIPP Air-Intake Shaft Disturbed-Rock Zone Study," *4th*
23 *International Conference on the Mechanical Behavior of Salt, Montreal, Quebec, June 17-18,*
24 *1996*. SAND96-1327C. Albuquerque, NM: Sandia National Laboratories. (Copy on file in the
25 SWCF.)
26
- 27 Hansen, F.D., and E.H. Ahrens. 1996. "Large-Scale Dynamic Compaction of Natural Salt," *4th*
28 *International Conference on the Mechanical Behavior of Salt, Montreal, Quebec, June 17-18,*
29 *1996*. SAND96-0792C. Albuquerque, NM: Sandia National Laboratories. (Copy on file in the
30 SWCF as WPO39544.)
31
- 32 Knowles, M.K., and C.L. Howard. 1996. "Field and Laboratory Testing of Seal Materials
33 Proposed for the Waste Isolation Pilot Plant," *Proceedings of the Waste Management 1996*
34 *Symposium, Tucson, AZ, February 25-29, 1996*. SAND95-2082C. Albuquerque, NM: Sandia
35 National Laboratories. (Copy on file in the SWCF as WPO30945.)
36
- 37 McClintock, F.A., and A.S. Aragon. 1996. *Mechanical Behavior of Materials*. Reading MA:
38 Addison-Wesley.
39
- 40 Van Sambeek, L.L. 1988. *Considerations for the Use of Quarried Salt Blocks in Seal*
41 *Components at the WIPP*. Topical Report RSI-0340. Rapid City, SD: RE/SPEC Inc. (Copy on
42 file in the SWCF as WPO9233.)

1

(This page intentionally blank)

1

FIGURES

1

(This page intentionally blank)




Figure I2B-1
Multi-deck illustrating dynamic compaction






Figure I2B-2
Multi-deck stage illustrating excavation for asphalt waterstop




TRI-6121-375-0

Figure I2B-3
Typical fibercrete at top of asphalt




TRI-6121-376-0

Figure I2B-4
Drop pattern for 6-m-diameter shaft using a 1.2-m-diameter tamper



TRI-6121-373-0

Figure I2B-5
Plan and section views of downward spin pattern of grout holes



Plan View of Grout Holes in Spin Pattern



Section A - A'

TRI-6121-374-0

Figure I2B-6
Plan and section views of upward spin pattern of grout holes