


CARLSBAD TOWN HALL MEETING

U.S. Department of Energy
Waste Isolation Pilot Plant (WIPP)

September 4, 2014



Meeting Agenda

- Opening Comments – Mayor Dale Janway
- Introductions / Guidelines – Tim Runyon (Moderator)
- Recovery Update – Dana Bryson
- Recovery Planning Activities – Tammy Reynolds
- Closing Comments – Dana Bryson
- Audience Questions
 - One question at a time please

RECOVERY UPDATE

Dana Bryson, Deputy CBFO Manager

Overview of Week's Activities

- Routine entries - recovering the underground
- Waste hoist project
- Reach team support
- Recovery planning



RECOVERY PLAN ACTIVITIES


Tammy Reynolds, NWP Deputy Recovery Manager

Recovery Planning

- Detailed baseline and schedule development in review this month
- 7,000+ individual activities have been defined and resource loaded
- Ongoing work performed in accordance with this planning



Radiological Rollback



Recovering the Underground

- Establishing Radiological Buffer Areas (RBA)
- Restock safety supplies and complete cleanup from fire and evacuation
- Work to be performed as normal in these areas without anti-contamination clothing.




Ground Control

- Bolting to follow rollback in Radiological Buffer Area (RBA)
- Use bolter in W-30 of RBA. Start preventative maintenance next week.
- Initial bolting in E-140.
- Use of diesel bolters limited by ventilation
- Planned bolting in RBA later this month
- Planned bolting in Contaminated Area in October to support Panel 6 isolation.



Waste Hoist Status


- Completed cleaning and soot removal
- Crews in-process of replacing an electrical transformer
- Operating Waste Hoist increases the number of workers allowed in the underground facility.



Support to the Accident Investigation Board

- The contract to fabricate and build a 90 ft boom is in progress. Key milestones include:
 - Beam design - complete
 - All design - complete
 - Fabrication - complete
 - Fit up/dry runs – to complete the week of September 8th

Modifications to the REACH tool are in process



CLOSING COMMENTS

Dana Bryson, Deputy CBFO Manager

QUESTIONS AND ANSWERS
