

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**February 03, 2015**

## **Panel 6 Initial Closure**

### **Access to Panel 6**

#### **a. Rollback**

- Contamination Assessment—Radiological contamination assessments of the underground are ongoing with all areas north of the S-1950 drift rolled back and posted as controlled areas with the exception of the exhaust drift.
- Fixing/Decontamination Activities—Decontamination of all equipment needed for Panel 6 initial closure activities has been completed. Maintenance for this equipment is currently in progress.

#### **b. Ground Control Status**

- Shaft/Hoist—Weekly inspections are being performed for the Air Intake Shaft, Salt and Waste Hoists.
- Bolting—Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting activities have transitioned to the contaminated areas of the E-140 drift. Bolting commenced at the S-1950 drift and has progressed southward toward the waste emplacement areas to approximately S-2150. This bolting is necessary to ensure safe access to Panel 6. Bolting is ongoing in Panel 8 and other areas with ground control concerns.

#### **c. Habitability**

- Communication Systems—Radiological rollback has allowed access to some mine phones, radios, and public address system locations in this limited area. As a result, operability tests have been performed for these underground mine phones, radios, and public address system locations. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced.
- Self-Contained Self-Rescuers— Caches will be restocked, if needed, in the drifts to Panel 6. Habitability activities have started near the shaft areas and are progressing

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**February 03, 2015**

towards the south end of the underground via drifts E-140, W-30, and W-170 and will continue towards drifts S-2750 and S-3080 that provide access to Panel 6 to support Panel 6 initial closure activities.

- Eye Wash/First Aid Stations— Inspections in the accessible areas have been completed.

## **d. Drills, Training, Mockups**

- The Underground Response Drill was performed on January 28, 2015.

## **Equipment/Ventilation/Materials**

### **a. Electrical**

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment. The equipment will be cleaned, if necessary. The underground electrical cleaning and restoration is about 65% complete.

### **b. Ventilation**

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground. A field verification assessment was completed on January 24, 2015, for supporting Panel 6 closure activities.

### **c. Stage Needed Materials in Underground**

- Bulkheads for the initial closure of Panel 6 are fabricated and located in the underground.

## **Document Preparation**

### **a. Work Planning**

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**February 03, 2015**

## **b. Safety Basis Documents**

- The safety basis document that supports safety basis authorization for Panel 6 initial closure and Panel 7, Room 7 closure has been approved.

## **Summary - Information Requests/Status**

NMED requested a finalized copy of the Waste Isolation Pilot Plant Decontamination Plan.

NMED requested a copy of the next revision to the WIPP Mine Ventilation Plan.