

# WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

December 16, 2014

## Panel 6 Initial Closure

### Access to Panel 6

#### a. Rollback

- Contamination Assessment— Radiological contamination assessments of the underground are ongoing with drifts E-140, W-30, and W-170 between S-2200 and S-2900 being rolled back. Radiological control personnel continue to perform surveys at the entrance of Panel 6 in preparation for Panel 6 initial closure activities.

Fixing/Decontamination Activities—The effectiveness of fixing and decontamination methods is being evaluated in the S-2520 drift of Panel 7 between Rooms 4 and 5. A water wash and fixative are being evaluated.

- Underground Entries—Preventive maintenance activities are underway on various pieces of heavy equipment in the underground. Entries this week are underway.

#### b. Ground Control Status

- Shaft/Hoist—Preventive maintenance and preoperational checks continue in support of placing the Waste Hoist back into full service. The Waste Hoist has been placed in service for conveyance of equipment and emergency egress. The waste hoist's availability for emergency egress is allowing for additional personnel to be underground at one time, which allows us to increase our pace of safety-related activities such as bolting and panel closure. Accumulated water in the Waste Shaft sump continues to be removed and has surpassed the halfway mark in order to uncover the guide rope weights. Once this activity is complete then final hoisting rope inspections can be performed.
- Bolting—Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting will need to be initiated in the Panel 6 entries in preparation to support Panel 6 initial closure activities. Underground bolting in the uncontaminated areas resumed on November 15, 2014. Bolting is being prioritized based on geotechnical inspections and surveys. Bolting activities have transitioned to the E-140 drift. Bolting commenced at the S-700 drift and has currently progressed to the S-1660 drift and will continue southward to the S-1950 drift. Cleaning was

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**December 16, 2014**

completed for another Bolter and is awaiting the Fire Protection Engineer inspection.

## **c. Habitability**

- Communication Systems—Initial inspections have been performed for the area between the Air Intake Shaft and Salt Shaft Station. Radiological rollback has allowed access to some mine phones, radio, and public address system locations in this limited area. As a result, operability tests have been performed for these underground mine phones, radio, and public address system locations. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced.
- Self-contained self-rescuer— Caches will be restocked, if needed, in the drifts (e.g., W-30, S-2750) to Panel 6. Habitability activities have started near the shaft areas and are progressing towards the south end of the underground via drifts (E-140, W-30 and W-170) and will continue towards drifts (S-2750 and S-3080) that provide access to Panel 6 to support Panel 6 initial closure activities.
- Eye wash/first aid stations— Inspections in accessible areas have been completed.
- Other Activities—Underground fuel storage tank fire protection inspections have been completed. Preventive maintenance has been completed for the underground ambulance and the underground forklift to be used for bolting in contaminated areas. Preventative maintenance is in progress for the underground rescue truck.

## **d. Drills, Training, Mockups**

- The Annual Horizon-14 drill was performed on December 10, 2014.

## **Equipment/Ventilation/Materials**

### **a. Electrical**

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment and to clean, if necessary. The underground electrical cleaning is about 40% complete. Cleaning of some underground switch stations is ongoing.

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**December 16, 2014**

## **b. Ventilation**

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.

## **c. Stage Needed Materials in Underground**

- Bulkheads for the initial closure of Panel 6 are fabricated and are located in the underground. No additional staging of materials is currently underway.
- A forklift was prepped with brattice cloth. The brattice cloth is meant to allow for a better decontamination of the forklift when it is no longer needed in Panel 7 and is needed to support Panel 6 closure.

## **Document Preparation**

### **a. Work Planning**

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

### **b. Safety Basis Documents**

- Safety basis documents that support safety basis authorizations for Panel 6 initial closure activities are undergoing review.

## **Summary - Information Requests/Status**

NMED requested a finalized copy of the Waste Isolation Pilot Plant Decontamination Plan.